

START UP CYCLE TEST

DATE	TIME	S901	S902	S903	S904	S905	S906	S907	S908	S909	S910	S911	S912	S913	S914	S915	S916	S917	S918	S919	S920	S921	S922	S923	S924	S925	S926AMB
26/07/2023	14:00:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.8
26/07/2023	14:01:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.8
26/07/2023	14:02:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	29.8
26/07/2023	14:03:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.7
26/07/2023	14:04:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	29.7
26/07/2023	14:05:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.8
26/07/2023	14:06:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.8
26/07/2023	14:07:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	29.8
26/07/2023	14:08:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	29.9
26/07/2023	14:09:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	29.9
26/07/2023	14:10:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	30.0
26/07/2023	14:11:00	29.2	29.4	29.0	29.3	28.9	29.1	28.7	29.0	28.6	28.8	28.4	28.7	28.3	28.5	28.1	28.4	27.9	28.1	27.7	28.0	27.6	29.0	27.4	27.7	27.9	30.0
26/07/2023	14:12:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	30.0
26/07/2023	14:13:00	29.2	29.4	29.1	29.3	28.9	29.1	28.8	29.0	28.6	28.8	28.5	28.7	28.3	28.5	28.2	28.4	27.9	28.1	27.8	28.0	27.6	29.0	27.5	27.7	28.0	30.0
26/07/2023	14:14:00	29.1	29.3	29.0	29.2	28.8	29.0	28.7	28.9	28.5	28.7	28.4	28.6	28.2	28.4	28.1	28.3	27.8	28.0	27.7	27.9	27.5	28.9	27.4	27.6	27.9	30.1
26/07/2023	14:15:00	29.0	29.1	28.9	29.1	28.7	28.8	28.6	28.8	28.4	28.5	28.3	28.5	28.1	28.2	28.0	28.2	27.7	27.8	27.6	27.8	27.4	28.8	27.3	27.5	27.7	30.1
26/07/2023	14:16:00	28.8	28.8	28.8	28.9	28.5	28.5	28.5	28.6	28.2	28.2	28.2	28.3	27.9	27.9	27.9	28.0	27.5	27.5	27.5	27.6	27.2	28.6	27.2	27.3	27.5	30.2
26/07/2023	14:17:00	28.6	28.6	28.6	28.7	28.3	28.3	28.3	28.4	28.0	28.0	28.0	28.1	27.7	27.7	27.7	27.8	27.3	27.3	27.3	27.4	27.0	28.4	27.0	27.1	27.3	30.2
26/07/2023	14:18:00	28.3	28.3	28.4	28.4	28.0	28.0	28.1	28.1	27.7	27.7	27.8	27.8	27.4	27.4	27.5	27.5	27.0	27.0	27.1	27.1	26.7	28.2	26.8	26.8	27.0	30.2
26/07/2023	14:19:00	28.1	28.0	28.2	28.1	27.8	27.7	27.9	27.8	27.5	27.4	27.6	27.5	27.2	27.1	27.3	27.2	26.8	26.7	26.9	26.8	26.5	27.9	26.6	26.5	26.8	30.2
26/07/2023	14:20:00	27.8	27.7	27.9	27.8	27.5	27.4	27.6	27.5	27.2	27.1	27.3	27.2	26.9	26.8	27.0	26.9	26.5	26.4	26.6	26.5	26.2	27.6	26.3	26.2	26.5	30.3
26/07/2023	14:21:00	27.5	27.3	27.6	27.5	27.2	27.0	27.3	27.2	26.9	26.7	27.0	26.9	26.6	26.4	26.7	26.6	26.2	26.0	26.3	26.2	25.9	27.3	26.0	25.9	26.1	30.3
26/07/2023	14:22:00	27.1	26.9	27.3	27.2	26.8	26.6	27.0	26.9	26.5	26.3	26.7	26.6	26.2	26.0	26.4	26.3	25.8	25.6	26.0	25.9	25.5	27.0	25.7	25.6	25.8	30.3
26/07/2023	14:23:00	26.8	26.6	27.0	26.8	26.5	26.3	26.7	26.5	26.2	26.0	26.4	26.2	25.9	25.7	26.1	25.9	25.5	25.3	25.8	25.6	25.1	24.9	25.4	25.2	24.8	30.4
26/07/2023	14:24:00	26.4	26.2	26.7	26.5	26.1	25.9	26.4	26.2	25.8	25.6	26.1	25.9	25.5	25.3	25.8	25.6	25.1	24.9	25.4	25.2	24.8	26.3	25.1	24.9	25.1	30.4
26/07/2023	14:25:00	26.1	25.8	26.4	26.1	25.8	25.5	26.1	25.8	25.5	25.2	25.8	25.5	25.2	24.9	25.5	25.2	24.8	24.5	25.1	24.8	24.5	26.0	24.8	24.5	24.7	30.4
26/07/2023	14:26:00	25.7	25.4	26.1	25.8	25.4	25.1	25.8	25.5	25.1	24.8	25.5	25.2	24.8	24.5	25.2	24.9	24.4	24.1	24.8	24.5	24.1	25.6	24.5	24.2	24.4	30.4
26/07/2023	14:27:00	25.3	25.0	25.7	25.4	25.0	24.7	25.4	25.1	24.7	24.4	25.1	24.8	24.4	24.1	24.8	24.5	24.0	23.7	24.4	24.1	23.7	25.2	24.1	23.8	24.0	30.4
26/07/2023	14:28:00	24.9	24.6	25.4	25.0	24.6	24.3	25.1	24.7	24.3	24.0	24.8	24.4	24.0	23.7	24.5	24.1	23.6	23.3	24.1	23.7	23.3	24.9	23.8	23.4	23.6	30.4
26/07/2023	14:29:00	24.5	24.2	25.0	24.6	24.2	23.9	24.7	24.3	23.9	23.6	24.4	24.0	23.6	23.3	24.1	23.7	23.2	22.9	23.7	23.3	22.9	24.5	23.4	23.0	23.2	30.4
26/07/2023	14:30:00	24.1	23.8	24.7	24.2	23.8	23.5	24.4	23.9	23.5	23.2	24.1	23.6	23.2	22.9	23.8	23.3	22.8	22.5	23.4	23.0	22.4	22.1	23.7	22.7	22.8	30.5
26/07/2023	14:31:00	23.7	23.4	24.3	23.9	23.4	23.1	24.0	23.6	23.1	22.8	23.7	23.3	22.8	22.5	23.4	23.0	22.4	22.1	23.0	22.6	22.1	23.7	22.7	22.3	22.4	30.5
26/07/2023	14:32:00	23.3	23.0	24.0	23.5	23.0	22.7	23.7	23.2	22.7	22.4	23.4	22.9	22.4	22.1	23.1	22.6	22.0	21.7	22.7	22.2	21.7	23.4	22.4	21.9	22.1	30.5
26/07/2023	14:33:00	22.9	22.6	23.6	23.1	22.6	22.3	23.3	22.8	22.3	22.0	23.0	22.5	22.0	21.7	22.7	22.2	21.6	21.3	22.3	21.8	21.3	23.0	22.0	21.5	21.7	30.6
26/07/2023	14:34:00	22.5	22.2	23.2	22.8	22.2	21.9	22.9	22.5	21.9	21.6	22.6	22.2	21.6	21.3	22.3	21.9	21.2	20.9	21.9	21.5	20.9	22.6	21.6	21.2	21.3	30.6
26/07/2023	14:35:00	22.1	21.8	22.8	22.4	21.8	21.5	22.5	22.1	21.5	21.2	22.2	21.8	21.2	20.9	21.9	21.5	20.8	20.5	21.5	21.1	20.5	22.2	21.2	20.8	20.9	30.6
26/07/2023	14:36:00	21.7	21.4	22.5	22.0	21.4	21.1	22.2	21.7	21.1	20.8	21.9	21.4	20.8	20.5	21.6	21.1	20.4	20.1	21.2	20.7	20.1	21.8	20.9	20.4	20.5	30.6
26/07/2023	14:37:00	21.3	21.0	22.1	21.6	21.0	20.7	21.8	21.3	20.7	20.4	21.5	21.0	20.4	20.1	21.2	20.7	20.0	19.7	20.8	20.3	19.7	21.4	20.5	20.0	20.1	30.6
26/07/2023	14:38:00	21.0	20.6	21.8	21.3	20.7	20.3	21.5	21.0	20.4	20.0	21.2	20.7	20.1	19.7	20.9	20.4	19.7	19.3	20.5	20.0	19.4	21.1	20.2	19.7	19.8	30.6
26/07/2023	14:39:00	20.6	20.3	21.4	20.9	20.3	20.0	21.1	20.6	20.0	19.7	20.8	20.3	19.7	19.4	20.5	20.0	19.3	19.0	20.1	19.6	19.0	20.7	19.8	19.3	19.4	30.6
26/07/2023	14:40:00	20.2	19.9	21.0	20.5	19.9	19.6	20.7	20.2	19.6	19.3	20.4	19.9	19.3	19.0	20.1	19.6	18.9	18.6	19.7	19.2	18.6	20.3	19.4	18.9	19.0	30.7
26/07/2023	14:41:00	19.8	19.5	20.7	20.1	19.5	19.2	20.4	19.8	19.2	18.9	20.1	19.5	18.9	18.6	19.8	19.2	18.5	18.2	19.4	18.8	18.2	20.0	19.1	18.5	18.6	30.7
26/07/2023	14:42:00	19.4	19.1	20.3	19.8	19.1	18.8	20.0	19.5	18.8	18.5	19.7	19.2	18.5	18.2	19.4	18.9	18.1	17.8	19.0	18.5	17.8	19.6	18.7	18.2	18.2	30.7
26/07/2023	14:43:00	19.0	18.8	20.0	19.4	18.7	18.5	19.7	19.1	18.4	18.2	19.4	18.8	18.1	17.9	19.1	18.5	17.7	17.5	18.7	18.1	17.4	19.3	18.4	17.8	17.9	30.7
26/07/2023	14:44:00	18.6	18.4	19.6	19.1	18.3	18.1	19.3	18.8	18.0	17.8	19.0	18.5	17.7	17.5	18.7	18.2	17.3	17.1	18.3	17.8	17.0	18.9	18.0	17.5	1	

26/07/2023	14:46:00	17.9	17.7	18.9	18.4	17.6	17.4	18.6	18.1	17.3	17.1	18.3	17.8	17.0	16.8	18.0	17.5	16.6	16.4	17.6	17.1	16.3	18.2	17.3	16.8	16.8	30.7
26/07/2023	14:47:00	17.6	17.3	18.6	18.0	17.3	17.0	18.3	17.7	17.0	16.7	18.0	17.4	16.7	16.4	17.7	17.1	16.3	16.0	17.3	16.7	16.0	17.8	17.0	16.4	16.5	30.7
26/07/2023	14:48:00	17.3	17.0	18.3	17.7	17.0	16.7	18.0	17.4	16.7	16.4	17.7	17.1	16.4	16.1	17.4	16.8	16.0	15.7	17.0	16.4	15.7	17.5	16.7	16.1	16.2	30.8
26/07/2023	14:49:00	16.9	16.6	18.0	17.3	16.6	16.3	17.7	17.0	16.3	16.0	17.4	16.7	16.0	15.7	17.1	16.4	15.6	15.3	16.7	16.0	15.3	17.2	16.4	15.7	15.8	30.8
26/07/2023	14:50:00	16.6	16.3	17.6	17.0	16.3	16.0	17.3	16.7	16.0	15.7	17.0	16.4	15.7	15.4	16.7	16.1	15.3	15.0	16.3	15.7	15.0	16.8	16.0	15.4	15.5	30.8
26/07/2023	14:51:00	16.3	16.0	17.3	16.7	16.0	15.7	17.0	16.4	15.7	15.4	16.7	16.1	15.4	15.1	16.4	15.8	15.0	14.7	16.0	15.4	14.7	16.5	15.7	15.1	15.2	30.8
26/07/2023	14:52:00	16.0	15.6	17.0	16.4	15.7	15.3	16.7	16.1	15.4	15.0	16.4	15.8	15.1	14.7	16.1	15.5	14.7	14.3	15.7	15.1	14.4	16.2	15.4	14.8	14.8	30.8
26/07/2023	14:53:00	15.6	15.3	16.7	16.1	15.3	15.0	16.4	15.8	15.0	14.7	16.1	15.5	14.7	14.4	15.8	15.2	14.3	14.0	15.4	14.8	14.0	15.9	15.1	14.5	14.5	30.8
26/07/2023	14:54:00	15.4	15.0	16.4	15.8	15.1	14.7	16.1	15.5	14.8	14.4	15.8	15.2	14.5	14.1	15.5	14.9	14.1	13.7	15.1	14.5	13.8	15.6	14.8	14.2	14.2	30.8
26/07/2023	14:55:00	15.1	14.7	16.1	15.5	14.8	14.4	15.8	15.2	14.5	14.1	15.5	14.9	14.2	13.8	15.2	14.6	13.8	13.4	14.8	14.2	13.5	15.3	14.5	13.9	13.9	30.8
26/07/2023	14:56:00	14.8	14.4	15.8	15.2	14.5	14.1	15.5	14.9	14.2	13.8	15.2	14.6	13.9	13.5	14.9	14.3	13.5	13.1	14.5	13.9	13.2	15.0	14.2	13.6	13.6	30.8
26/07/2023	14:57:00	14.6	14.1	15.6	15.0	14.3	13.8	15.3	14.7	14.0	13.5	15.0	14.4	13.7	13.2	14.7	14.1	13.3	12.8	14.3	13.7	13.0	14.8	14.0	13.4	13.4	30.8
26/07/2023	14:58:00	14.3	13.8	15.3	14.7	14.0	13.5	15.0	14.4	13.7	13.2	14.7	14.1	13.4	12.9	14.4	13.8	13.0	12.5	14.0	13.4	12.7	14.5	13.7	13.1	13.1	30.8
26/07/2023	14:59:00	14.0	13.5	15.0	14.4	13.7	13.2	14.7	14.1	13.4	12.9	14.4	13.8	13.1	12.6	14.1	13.5	12.7	12.2	13.7	13.1	12.4	14.2	13.4	12.8	12.8	30.9
26/07/2023	15:00:00	13.8	13.3	14.8	14.1	13.5	13.0	14.5	13.8	13.2	12.7	14.2	13.5	12.9	12.4	13.9	13.2	12.5	12.0	13.5	12.8	12.2	14.0	13.2	12.5	12.6	30.9
26/07/2023	15:01:00	13.5	13.0	14.5	13.9	13.2	12.7	14.2	13.6	12.9	12.4	13.9	13.3	12.6	12.1	13.6	13.0	12.2	11.7	13.2	12.6	11.9	13.7	12.9	12.3	12.3	30.9
26/07/2023	15:02:00	13.3	12.7	14.2	13.6	13.0	12.4	13.9	13.3	12.7	12.1	13.6	13.0	12.4	11.8	13.3	12.7	12.0	11.4	12.9	12.3	11.7	13.4	12.6	12.0	12.0	30.9
26/07/2023	15:03:00	13.0	12.4	13.9	13.3	12.7	12.1	13.6	13.0	12.4	11.8	13.3	12.7	12.1	11.5	13.0	12.4	11.7	11.1	12.6	12.0	11.4	13.1	12.3	11.7	11.7	30.9
26/07/2023	15:04:00	12.7	12.2	13.7	13.1	12.4	11.9	13.4	12.8	12.1	11.6	13.1	12.5	11.8	11.3	12.8	12.2	11.4	10.9	12.4	11.8	11.1	12.9	12.1	11.5	11.5	30.9
26/07/2023	15:05:00	12.4	11.9	13.4	12.8	12.1	11.6	13.1	12.5	11.8	11.3	12.8	12.2	11.5	11.0	12.5	11.9	11.1	10.6	12.1	11.5	10.8	12.6	11.8	11.2	11.2	30.9
26/07/2023	15:06:00	12.2	11.6	13.2	12.5	11.9	11.3	12.9	12.2	11.6	11.0	12.6	11.9	11.3	10.7	12.3	11.6	10.9	10.3	11.9	11.2	10.6	12.4	11.6	10.9	10.9	30.9
26/07/2023	15:07:00	11.9	11.4	13.0	12.3	11.6	11.1	12.7	12.0	11.3	10.8	12.4	11.7	11.0	10.5	12.1	11.4	10.6	10.1	11.7	11.0	10.3	12.1	11.4	10.7	10.7	30.9
26/07/2023	15:08:00	11.7	11.1	12.7	12.0	11.4	10.8	12.4	11.7	11.1	10.5	12.1	11.4	10.8	10.2	11.8	11.1	10.4	9.8	11.4	10.7	10.1	11.9	11.1	10.4	10.4	30.9
26/07/2023	15:09:00	11.4	10.9	12.4	11.8	11.1	10.6	12.1	11.5	10.8	10.3	11.8	11.2	10.5	10.0	11.5	10.9	10.1	9.6	11.1	10.5	9.8	11.6	10.8	10.2	10.2	31.0
26/07/2023	15:10:00	11.2	10.6	12.2	11.5	10.9	10.3	11.9	11.2	10.6	10.0	11.6	10.9	10.3	9.7	11.3	10.6	9.9	9.3	10.9	10.2	9.6	11.4	10.6	9.9	9.9	31.0
26/07/2023	15:11:00	11.0	10.4	11.9	11.3	10.7	10.1	11.6	11.0	10.4	9.8	11.3	10.7	10.1	9.5	11.0	10.4	9.7	9.1	10.6	10.0	9.4	11.1	10.3	9.7	9.7	31.0
26/07/2023	15:12:00	10.7	10.2	11.7	11.0	10.4	9.9	11.4	10.7	10.1	9.6	11.1	10.4	9.8	9.3	10.8	10.1	9.4	8.9	10.4	9.7	9.1	10.9	10.1	9.4	9.5	31.0
26/07/2023	15:13:00	10.5	9.9	11.5	10.8	10.2	9.6	11.2	10.5	9.9	9.3	10.9	10.2	9.6	9.0	10.6	9.9	9.2	8.6	10.2	9.5	8.9	10.7	9.9	9.2	9.2	31.0
26/07/2023	15:14:00	10.3	9.7	11.2	10.6	10.0	9.4	10.9	10.3	9.7	9.1	10.6	10.0	9.4	8.8	10.3	9.7	9.0	8.4	9.9	9.3	8.7	10.4	9.6	9.0	9.0	31.0
26/07/2023	15:15:00	10.1	9.4	11.0	10.3	9.8	9.1	10.7	10.0	9.5	8.8	10.4	9.7	9.2	8.5	10.1	9.4	8.8	8.1	9.7	9.0	8.5	10.2	9.4	8.7	8.8	31.0
26/07/2023	15:16:00	9.8	9.2	10.8	10.1	9.5	8.9	10.5	9.8	9.2	8.6	10.2	9.5	8.9	8.3	9.9	9.2	8.5	7.9	9.5	8.8	8.2	10.0	9.2	8.5	8.5	31.0
26/07/2023	15:17:00	9.6	9.0	10.6	9.8	9.3	8.7	10.3	9.5	9.0	8.4	10.0	9.2	8.7	8.1	9.7	8.9	8.3	7.7	9.3	8.5	8.0	9.7	9.0	8.2	8.3	31.0
26/07/2023	15:18:00	9.4	8.8	10.3	9.6	9.1	8.5	10.0	9.3	8.8	8.2	9.7	9.0	8.5	7.9	9.4	8.7	8.1	7.5	9.0	8.3	7.8	9.5	8.7	8.0	8.1	31.0
26/07/2023	15:19:00	9.2	8.6	10.1	9.4	8.9	8.3	9.8	9.1	8.6	8.0	9.5	8.8	8.3	7.7	9.2	8.5	7.9	7.3	8.8	8.1	7.6	9.3	8.5	7.8	7.9	31.0
26/07/2023	15:20:00	9.0	8.3	9.9	9.1	8.7	8.0	9.6	8.8	8.4	7.7	9.3	8.5	8.1	7.4	9.0	8.2	7.7	7.0	8.6	7.8	7.4	9.1	8.3	7.5	7.6	31.0
26/07/2023	15:21:00	8.7	8.1	9.7	8.9	8.4	7.8	9.4	8.6	8.1	7.5	9.1	8.3	7.8	7.2	8.8	8.0	7.4	6.8	8.4	7.6	7.1	8.8	8.1	7.3	7.4	31.0
26/07/2023	15:22:00	8.5	7.9	9.5	8.7	8.2	7.6	9.2	8.4	7.9	7.3	8.9	8.1	7.6	7.0	8.6	7.8	7.2	6.6	8.2	7.4	6.9	8.6	7.9	7.1	7.2	31.0
26/07/2023	15:23:00	8.3	7.7	9.3	8.5	8.0	7.4	9.0	8.2	7.7	7.1	8.7	7.9	7.4	6.8	8.4	7.6	7.0	6.4	8.0	7.2	6.7	8.4	7.7	6.9	7.0	31.0
26/07/2023	15:24:00	8.1	7.5	9.1	8.3	7.8	7.2	8.8	8.0	7.5	6.9	8.5	7.7	7.2	6.6	8.2	7.4	6.8	6.2	7.8	7.0	6.5	8.2	7.5	6.7	6.8	31.1
26/07/2023	15:25:00	7.9	7.3	8.9	8.0	7.6	7.0	8.6	7.7	7.3	6.7	8.3	7.4	7.0	6.4	8.0	7.1	6.6	6.0	7.6	6.7	6.3	8.0	7.3	6.4	6.6	31.1
26/07/2023	15:26:00	7.7	7.1	8.6	7.8	7.4	6.8	8.3	7.5	7.1	6.5	8.0	7.2	6.8	6.2	7.7	6.9	6.4	5.8	7.3	6.5	6.1	7.8	7.0	6.2	6.4	31.1
26/07/2023	15:27:00	7.5	6.9	8.4	7.6	7.2	6.6	8.1	7.3	6.9	6.3	7.8	7.0	6.6	6.0	7.5	6.7	6.2	5.6	7.1	6.3	5.9	7.6	6.8	6.0	6.2	31.1
26/07/2023	15:28:00	7.3	6.6	8.2	7.4	7.0	6.3	7.9	7.1	6.7	6.0	7.6	6.8	6.4	5.7	7.3	6.5	6.0	5.3	6.9	6.1	5.7	7.4	6.6	5.8	5.9	31.1
26/07/2023	15:29:00	7.1	6.4	8.0	7.2	6.8	6.1	7.7	6.9	6.5	5.8	7.4	6.6	6.2	5.5	7.1	6.3	5.8	5.1	6.7	5.9	5.5	7.2	6.4	5.6	5.7	31.1
26/07/2023	15:30:00	6.9	6.3	7.8	7.0	6.6	6.0	7.5	6.7	6.3	5.7	7.2	6.4	6.0	5.4	6.9	6.1	5.6	5.0	6.5	5.7	5.3	7.0	6.2	5.4	5.6	31.1
26/07/2023	15:31:00	6.7	6.0	7.6	6.8	6.4	5.7	7.3	6.5	6.1	5.4	7.0	6.2	5.8	5.1	6.7	5.9	5.4	4.7	6.3	5.5	5.1	6.8	6.0	5.2	5.3	31.1
26/07/2023	15:32:00	6.5	5.9	7.4	6.6	6.2	5.6	7.1	6.3	5.9	5.3	6.8	6.0	5.6	5.0	6.5	5.7	5.2	4.6	6.1	5.3	4.9	6.6	5.8	5.0	5.2	31.1
26/07/2023	15:33:00	6.3	5.7	7.2	6.5	6.0	5.4	6.9	6.2	5.7	5.1	6.6	5.9	5.4	4.8	6.3	5.6	5.0	4.4	5.9	5.2	4.7					

26/07/2023	15:35:00	5.9	5.3	6.9	6.1	5.6	5.0	6.6	5.8	5.3	4.7	6.3	5.5	5.0	4.4	6.0	5.2	4.6	4.0	5.6	4.8	4.3	6.0	5.3	4.5	4.6	31.1
26/07/2023	15:36:00	5.7	5.1	6.7	5.9	5.4	4.8	6.4	5.6	5.1	4.5	6.1	5.3	4.8	4.2	5.8	5.0	4.4	3.8	5.4	4.6	4.1	5.8	5.1	4.3	4.4	31.1
26/07/2023	15:37:00	5.6	4.9	6.5	5.7	5.3	4.6	6.2	5.4	5.0	4.3	5.9	5.1	4.7	4.0	5.6	4.8	4.3	3.6	5.2	4.4	4.0	5.7	4.9	4.1	4.2	31.1
26/07/2023	15:38:00	5.4	4.7	6.4	5.6	5.1	4.4	6.1	5.3	4.8	4.1	5.8	5.0	4.5	3.8	5.5	4.7	4.1	3.4	5.1	4.3	3.8	5.5	4.8	4.0	4.1	31.1
26/07/2023	15:39:00	5.2	4.5	6.2	5.4	4.9	4.2	5.9	5.1	4.6	3.9	5.6	4.8	4.3	3.6	5.3	4.5	3.9	3.2	4.9	4.1	3.6	5.3	4.6	3.8	3.9	31.1
26/07/2023	15:40:00	5.0	4.4	6.1	5.2	4.7	4.1	5.8	4.9	4.4	3.8	5.5	4.6	4.1	3.5	5.2	4.3	3.7	3.1	4.8	3.9	3.4	5.2	4.5	3.6	3.7	31.1
26/07/2023	15:41:00	5.0	4.3	6.0	5.1	4.7	4.0	5.7	4.8	4.4	3.7	5.4	4.5	4.1	3.4	5.1	4.2	3.7	3.0	4.7	3.8	3.4	5.1	4.4	3.5	3.7	31.1
26/07/2023	15:42:00	5.0	4.3	5.9	5.1	4.7	4.0	5.6	4.8	4.4	3.7	5.3	4.5	4.1	3.4	5.0	4.2	3.7	3.0	4.6	3.8	3.4	5.1	4.3	3.5	3.6	31.1
26/07/2023	15:43:00	5.0	4.4	5.9	5.0	4.7	4.1	5.6	4.7	4.4	3.8	5.3	4.4	4.1	3.5	5.0	4.1	3.7	3.1	4.6	3.7	3.4	5.1	4.3	3.4	3.6	31.1
26/07/2023	15:44:00	5.0	4.4	5.9	5.1	4.7	4.1	5.6	4.8	4.4	3.8	5.3	4.5	4.1	3.5	5.0	4.2	3.7	3.1	4.6	3.8	3.4	5.1	4.3	3.5	3.7	31.1
26/07/2023	15:45:00	5.1	4.6	5.9	5.1	4.8	4.3	5.6	4.8	4.5	4.0	5.3	4.5	4.2	3.7	5.0	4.2	3.8	3.3	4.6	3.8	3.5	5.1	4.3	3.5	3.8	31.1
26/07/2023	15:46:00	5.2	4.7	6.0	5.3	4.9	4.4	5.7	5.0	4.6	4.1	5.4	4.7	4.3	3.8	5.1	4.4	3.9	3.4	4.7	4.0	3.6	5.3	4.4	3.7	3.9	31.1
26/07/2023	15:47:00	5.3	4.9	6.1	5.4	5.0	4.6	5.8	5.1	4.7	4.3	5.5	4.8	4.4	4.0	5.2	4.5	4.0	3.6	4.8	4.1	3.7	5.4	4.5	3.8	4.0	31.1
26/07/2023	15:48:00	5.4	4.9	6.1	5.5	5.1	4.6	5.8	5.2	4.8	4.3	5.5	4.9	4.5	4.0	5.2	4.6	4.1	3.6	4.8	4.2	3.8	5.4	4.5	3.9	4.1	31.1
26/07/2023	15:49:00	5.4	4.9	6.1	5.5	5.1	4.6	5.8	5.2	4.8	4.3	5.5	4.9	4.5	4.0	5.2	4.6	4.1	3.6	4.8	4.2	3.8	5.4	4.5	3.9	4.1	31.1
26/07/2023	15:50:00	5.3	4.8	6.0	5.5	5.0	4.5	5.7	5.2	4.7	4.2	5.4	4.9	4.4	3.9	5.1	4.6	4.0	3.5	4.7	4.2	3.7	5.3	4.4	3.9	4.0	31.1
26/07/2023	15:51:00	5.2	4.7	5.9	5.4	4.9	4.4	5.6	5.1	4.6	4.1	5.3	4.8	4.3	3.8	5.0	4.5	3.9	3.4	4.6	4.1	3.6	5.2	4.3	3.8	3.9	31.1
26/07/2023	15:52:00	5.1	4.5	5.8	5.3	4.8	4.2	5.5	5.0	4.5	3.9	5.2	4.7	4.2	3.6	4.9	4.4	3.8	3.2	4.5	4.0	3.5	5.1	4.2	3.7	3.8	31.1
26/07/2023	15:53:00	5.0	4.4	5.7	5.2	4.7	4.1	5.4	4.9	4.4	3.8	5.1	4.6	4.1	3.5	4.8	4.3	3.7	3.1	4.4	3.9	3.4	5.0	4.1	3.6	3.7	31.1
26/07/2023	15:54:00	4.8	4.2	5.6	5.0	4.5	3.9	5.3	4.7	4.2	3.6	5.0	4.4	3.9	3.3	4.7	4.1	3.5	2.9	4.3	3.7	3.2	4.9	4.0	3.4	3.5	31.1
26/07/2023	15:55:00	4.7	4.1	5.4	4.9	4.4	3.8	5.1	4.6	4.1	3.5	4.8	4.3	3.8	3.2	4.5	4.0	3.4	2.8	4.1	3.6	3.1	4.7	3.8	3.3	3.4	31.1
26/07/2023	15:56:00	4.5	3.9	5.3	4.8	4.2	3.6	5.0	4.5	3.9	3.3	4.7	4.2	3.6	3.0	4.4	3.9	3.2	2.6	4.0	3.5	2.9	4.6	3.7	3.2	3.2	31.1
26/07/2023	15:57:00	4.4	3.8	5.1	4.6	4.1	3.5	4.8	4.3	3.8	3.2	4.5	4.0	3.5	2.9	4.2	3.7	3.1	2.5	3.8	3.3	2.8	4.4	3.5	3.0	3.1	31.2
26/07/2023	15:58:00	4.3	3.7	5.0	4.5	4.0	3.4	4.7	4.2	3.7	3.1	4.4	3.9	3.4	2.8	4.1	3.6	3.0	2.4	3.7	3.2	2.7	4.3	3.4	2.9	3.0	31.2
26/07/2023	15:59:00	4.2	3.7	5.0	4.4	3.9	3.4	4.7	4.1	3.6	3.1	4.4	3.8	3.3	2.8	4.1	3.5	2.9	2.4	3.7	3.1	2.6	4.3	3.4	2.8	2.9	31.2
26/07/2023	16:00:00	4.3	3.8	5.0	4.4	4.0	3.5	4.7	4.1	3.7	3.2	4.4	3.8	3.4	2.9	4.1	3.5	3.0	2.5	3.7	3.1	2.7	4.3	3.4	2.8	3.0	31.2

Continuous Operation Test Cycle for "Cold Room" (OQ) for 72 Hours

DATE	TIME	S926AMB	S901	S902	S903	S904	S905	S906	S907	S908	S909	S910	S911	S912	S913	S914	S915	S916	S917	S918	S919	S920	S921	S922	S923	S924	S925
27/07/2023	09:00:00	30.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
27/07/2023	09:05:00	30.2	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
27/07/2023	09:10:00	30.2	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
27/07/2023	09:15:00	30.1	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
27/07/2023	09:20:00	30.1	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
27/07/2023	09:25:00	30.0	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
27/07/2023	09:30:00	29.9	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
27/07/2023	09:35:00	29.8	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
27/07/2023	09:40:00	29.7	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	5.9	5.9	5.9	5.9	5.8	5.8	5.8	5.8	5.7	6.1	6.1	6.1	6.1	5.9	5.9	5.9
27/07/2023	09:45:00	29.7	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3
27/07/2023	09:50:00	29.7	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
27/07/2023	09:55:00	29.7	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	10:00:00	29.7	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1
27/07/2023	10:05:00	29.7	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
27/07/2023	10:10:00	29.7	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
27/07/2023	10:15:00	29.8	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
27/07/2023	10:20:00	29.8	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
27/07/2023	10:25:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	10:30:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	10:35:00	29.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
27/07/2023	10:40:00	30.0	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
27/07/2023	10:45:00	30.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
27/07/2023	10:50:00	30.0	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0
27/07/2023	10:55:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	11:00:00	30.1	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	11:05:00	30.1	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
27/07/2023	11:10:00	30.1	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
27/07/2023	11:15:00	30.2	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
27/07/2023	11:20:00	30.2	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
27/07/2023	11:25:00	30.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	11:30:00	30.1	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
27/07/2023	11:35:00	30.1	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
27/07/2023	11:40:00	30.0	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
27/07/2023	11:45:00	30.0	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
27/07/2023	11:50:00	30.0	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
27/07/2023	11:55:00	30.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
27/07/2023	12:00:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	12:05:00	29.9	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
27/07/2023	12:10:00	29.9	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
27/07/2023	12:15:00	29.8	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
27/07/2023	12:20:00	29.8	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	12:25:00	29.8	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
27/07/2023	12:30:00	29.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
27/07/2023	12:35:00	29.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
27/07/2023	12:40:00	29.7	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	12:45:00	29.8	4.8	5.0	4.9	5.0	4.7	4.8	4.8	4.9	4.6	4.9	5.1	5.0	5.1	4.8	5.0	4.9	5.0	4.7	5.1	5.2	5.2	5.3	4.9	5.1	5.0

27/07/2023	12:50:00	29.8	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	12:55:00	29.8	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
27/07/2023	13:00:00	29.9	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
27/07/2023	13:05:00	29.9	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
27/07/2023	13:10:00	30.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
27/07/2023	13:15:00	30.0	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9
27/07/2023	13:20:00	30.0	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7
27/07/2023	13:25:00	30.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	13:30:00	30.1	5.3	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.4	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.6	5.5	5.5	5.5	5.4	5.3	5.3
27/07/2023	13:35:00	30.1	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	13:40:00	30.2	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
27/07/2023	13:45:00	30.2	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
27/07/2023	13:50:00	30.2	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7
27/07/2023	13:55:00	30.2	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	14:00:00	30.3	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
27/07/2023	14:05:00	30.3	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	14:10:00	30.3	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
27/07/2023	14:15:00	30.3	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
27/07/2023	14:20:00	30.4	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	14:25:00	30.4	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	14:30:00	30.4	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
27/07/2023	14:35:00	30.4	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	14:40:00	30.4	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3
27/07/2023	14:45:00	30.4	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
27/07/2023	14:50:00	30.5	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
27/07/2023	14:55:00	30.5	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
27/07/2023	15:00:00	30.5	5.5	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.6	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.8	5.7	5.7	5.7	5.6	5.5	5.5
27/07/2023	15:05:00	30.6	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	15:10:00	30.6	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
27/07/2023	15:15:00	30.6	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	15:20:00	30.6	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
27/07/2023	15:25:00	30.6	5.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	5.3	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.5	5.4	5.4	5.4	5.3	5.2	5.2
27/07/2023	15:30:00	30.6	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
27/07/2023	15:35:00	30.6	5.5	5.5	5.4	5.6	5.4	5.4	5.3	5.5	5.3	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.8	5.8	5.7	5.9	5.6	5.6	5.5
27/07/2023	15:40:00	30.7	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
27/07/2023	15:45:00	30.7	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	15:50:00	30.7	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	15:55:00	30.7	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
27/07/2023	16:00:00	30.7	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	16:05:00	30.7	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
27/07/2023	16:10:00	30.7	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
27/07/2023	16:15:00	30.7	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5							

27/07/2023	16:55:00	30.8	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
27/07/2023	17:00:00	30.8	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	6.0	6.0	5.9	6.1	5.8	5.8	5.7
27/07/2023	17:05:00	30.8	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
27/07/2023	17:10:00	30.8	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	17:15:00	30.9	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
27/07/2023	17:20:00	30.9	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
27/07/2023	17:25:00	30.9	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
27/07/2023	17:30:00	30.9	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
27/07/2023	17:35:00	30.9	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
27/07/2023	17:40:00	30.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	17:45:00	30.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	17:50:00	30.9	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1
27/07/2023	17:55:00	30.9	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
27/07/2023	18:00:00	30.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	18:05:00	31.0	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
27/07/2023	18:10:00	31.0	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
27/07/2023	18:15:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
27/07/2023	18:20:00	31.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
27/07/2023	18:25:00	31.0	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
27/07/2023	18:30:00	31.0	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	18:35:00	31.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
27/07/2023	18:40:00	31.0	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
27/07/2023	18:45:00	31.0	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	18:50:00	31.0	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
27/07/2023	18:55:00	31.0	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
27/07/2023	19:00:00	31.0	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
27/07/2023	19:05:00	31.0	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
27/07/2023	19:10:00	31.0	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
27/07/2023	19:15:00	31.0	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7
27/07/2023	19:20:00	31.1	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
27/07/2023	19:25:00	31.1	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
27/07/2023	19:30:00	31.1	5.6	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.7	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.9	5.8	5.8	5.8	5.7	5.6	5.6
27/07/2023	19:35:00	31.1	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
27/07/2023	19:40:00	31.1	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
27/07/2023	19:45:00	31.1	4.5	4.6	4.6	4.5	4.4	4.4	4.5	4.4	4.3	4.6	4.7	4.7	4.6	4.5	4.6	4.6	4.5	4.4	4.8	4.8	4.9	4.8	4.6	4.7	4.7
27/07/2023	19:50:00	31.1	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
27/07/2023	19:55:00	31.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
27/07/2023	20:00:00	31.1	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
27/07/2023	20:05:00	31.1	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
27/07/2023	20:10:00	31.1	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
27/07/2023	20:15:00	31.1	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
27/07/2023	20:20:00	31.1	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9

7 of 39

28/07/2023	01:05:00	31.3	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	
28/07/2023	01:10:00	31.3	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	
28/07/2023	01:15:00	31.3	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	
28/07/2023	01:20:00	31.3	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	
28/07/2023	01:25:00	31.3	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	
28/07/2023	01:30:00	31.3	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	
28/07/2023	01:35:00	31.3	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	
28/07/2023	01:40:00	31.3	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	
28/07/2023	01:45:00	31.3	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	
28/07/2023	01:50:00	31.3	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	
28/07/2023	01:55:00	31.3	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	02:00:00	31.3	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	
28/07/2023	02:05:00	31.3	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	
28/07/2023	02:10:00	31.3	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	
28/07/2023	02:15:00	31.3	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6	
28/07/2023	02:20:00	31.3	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	
28/07/2023	02:25:00	31.3	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	02:30:00	31.3	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	
28/07/2023	02:35:00	31.3	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	
28/07/2023	02:40:00	31.3	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	
28/07/2023	02:45:00	31.3	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	
28/07/2023	02:50:00	31.3	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	
28/07/2023	02:55:00	31.3	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	03:00:00	31.3	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	
28/07/2023	03:05:00	31.4	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	
28/07/2023	03:10:00	31.4	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	
28/07/2023	03:15:00	31.3	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	
28/07/2023	03:20:00	31.2	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	
28/07/2023	03:25:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	03:30:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	03:35:00	30.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	
28/07/2023	03:40:00	30.6	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	
28/07/2023	03:45:00	30.4	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	
28/07/2023	03:50:00	30.1	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	
28/07/2023	03:55:00	30.0	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	
28/07/2023	04:00:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	
28/07/2023	04:05:00	29.8	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	
28/07/2023	04:10:00	29.8	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
28/07/2023	04:15:00	30.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	
28/07/2023	04:20:00	30.0	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	
28/07/2023	04:25:00	30.1	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	
28/07/2023	04:30:00	30.2	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5												

28/07/2023	05:10:00	29.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	05:15:00	29.8	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3
28/07/2023	05:20:00	29.8	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
28/07/2023	05:25:00	29.8	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
28/07/2023	05:30:00	29.8	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
28/07/2023	05:35:00	29.8	4.5	4.7	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8
28/07/2023	05:40:00	29.9	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9
28/07/2023	05:45:00	29.9	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	05:50:00	30.0	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
28/07/2023	05:55:00	30.0	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	06:00:00	30.1	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
28/07/2023	06:05:00	30.1	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
28/07/2023	06:10:00	30.1	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	06:15:00	30.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	06:20:00	30.1	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	06:25:00	30.1	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	06:30:00	30.1	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
28/07/2023	06:35:00	30.1	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8
28/07/2023	06:40:00	30.0	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
28/07/2023	06:45:00	30.0	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	06:50:00	29.9	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	06:55:00	29.8	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
28/07/2023	07:00:00	29.8	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
28/07/2023	07:05:00	29.8	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
28/07/2023	07:10:00	29.8	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
28/07/2023	07:15:00	29.8	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
28/07/2023	07:20:00	29.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	07:25:00	29.9	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
28/07/2023	07:30:00	29.9	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
28/07/2023	07:35:00	30.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5
28/07/2023	07:40:00	30.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	07:45:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	07:50:00	30.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	07:55:00	30.0	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
28/07/2023	08:00:00	30.0	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	08:05:00	29.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	08:10:00	29.9	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
28/07/2023	08:15:00	29.8	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
28/07/2023	08:20:00	29.8	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
28/07/2023	08:25:00	29.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	08:30:00	29.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
28/07/2023	08:35:00	29.7	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7									

28/07/2023	09:15:00	29.6	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
28/07/2023	09:20:00	29.6	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
28/07/2023	09:25:00	29.6	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	09:30:00	29.6	5.4	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.5	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.7	5.6	5.6	5.6	5.5	5.4	5.4
28/07/2023	09:35:00	29.7	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
28/07/2023	09:40:00	29.7	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
28/07/2023	09:45:00	29.7	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8
28/07/2023	09:50:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	09:55:00	29.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	10:00:00	29.8	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	10:05:00	29.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	10:10:00	29.9	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
28/07/2023	10:15:00	29.9	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	10:20:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	10:25:00	30.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	10:30:00	30.0	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
28/07/2023	10:35:00	30.0	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	10:40:00	30.0	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
28/07/2023	10:45:00	30.0	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8
28/07/2023	10:50:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	10:55:00	30.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	11:00:00	30.0	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	11:05:00	29.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	11:10:00	29.8	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
28/07/2023	11:15:00	29.8	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
28/07/2023	11:20:00	29.7	5.7	5.4	5.2	5.6	5.6	5.3	5.1	5.5	5.5	5.8	5.5	5.3	5.7	5.7	5.4	5.2	5.6	5.6	6.0	5.7	5.5	5.9	5.8	5.5	5.3
28/07/2023	11:25:00	29.7	5.1	5.1	5.0	5.2	5.0	5.0	4.9	5.1	4.9	5.2	5.2	5.1	5.3	5.1	5.1	5.0	5.2	5.0	5.4	5.4	5.3	5.5	5.2	5.2	5.1
28/07/2023	11:30:00	29.6	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.5	4.6	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
28/07/2023	11:35:00	29.6	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
28/07/2023	11:40:00	29.6	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	11:45:00	29.6	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	11:50:00	29.6	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	11:55:00	29.6	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	12:00:00	29.6	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1
28/07/2023	12:05:00	29.6	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	12:10:00	29.6	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
28/07/2023	12:15:00	29.6	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	12:20:00	29.6	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
28/07/2023	12:25:00	29.6	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	12:30:00	29.6	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4
28/07/2023	12:35:00	29.6	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	12:40:00	29.6	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	12:45:00	29.6	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	12:50:00	29.6	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	12:55:00	29.6	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	13:00:00	29.6	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
28/07/2023	13:05:00	29.7	4.8	5.0	5.0	4.9	4.7	4.8	4.9	4.8	4.6	4.9	5.1	5.1	5.0	4.8	5.0	5.0	4.9	4.7	5.1	5.2	5.3	5.2	4.9	5.1	5.1
28/07/2023	13:10:00	29.7	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	13:15:00	29.7	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0

28/07/2023	13:20:00	29.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	13:25:00	29.8	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
28/07/2023	13:30:00	29.8	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	13:35:00	29.9	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5
28/07/2023	13:40:00	29.9	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	13:45:00	29.9	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	13:50:00	30.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	13:55:00	30.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	14:00:00	30.0	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	14:05:00	30.0	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
28/07/2023	14:10:00	30.0	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
28/07/2023	14:15:00	30.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	14:20:00	30.1	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	14:25:00	30.1	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	14:30:00	30.1	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
28/07/2023	14:35:00	30.1	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	14:40:00	30.2	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
28/07/2023	14:45:00	30.2	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	14:50:00	30.2	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	14:55:00	30.2	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	15:00:00	30.2	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	15:05:00	30.2	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	15:10:00	30.3	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	15:15:00	30.3	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3
28/07/2023	15:20:00	30.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	15:25:00	30.3	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	15:30:00	30.3	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	15:35:00	30.3	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
28/07/2023	15:40:00	30.3	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	15:45:00	30.4	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
28/07/2023	15:50:00	30.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
28/07/2023	15:55:00	30.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
28/07/2023	16:00:00	30.4	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	16:05:00	30.4	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	16:10:00	30.4	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	16:15:00	30.4	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	16:20:00	30.5	5.0	5.2	5.1	5.2	4.9	5.0	5.0	5.1	4.8	5.1	5.3	5.2	5.3	5.0	5.2	5.1	5.2	4.9	5.3	5.4	5.4	5.5	5.1	5.3	5.2
28/07/2023	16:25:00	30.5	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	16:30:00	30.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	16:35:00	30.5	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	16:40:00	30.5	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
28/07/2023	16:45:00	30.5	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	16:50:00	30.5	7.0	6.7	6.3	7.0	6.9	6.5	6.2	6.9	6.8	7.1	6.8	6.4	7.1	7.0	6.7	6.3	7.0	6.9	7.3	6.9	6.6	7.3	7.1	6.8	6.4
28/07/2023	16:55:00	30.6	5.8	5.9	5.7	6.0	5.7	5.7	5.6	5.9	5.6	5.9	6.0	5.8	6.1	5.8	5.9	5.7	6.0	5.7	6.1	6.1	6.0	6.3	5.9	6.0	5.8
28/07/2023	17:00:00	30.6	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1
28/07/2023	17:05:00	30.6	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	17:10:00	30.6	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	17:15:00	30.6	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	17:20:00	30.6	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8

28/07/2023	17:25:00	30.6	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	17:30:00	30.6	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
28/07/2023	17:35:00	30.6	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	17:40:00	30.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	17:45:00	30.7	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	17:50:00	30.7	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	17:55:00	30.7	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	18:00:00	30.7	5.0	5.2	5.2	5.2	4.9	5.1	5.1	5.1	4.8	5.1	5.3	5.3	5.3	5.0	5.2	5.2	5.2	4.9	5.3	5.5	5.5	5.5	5.1	5.3	5.3
28/07/2023	18:05:00	30.7	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	18:10:00	30.7	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	18:15:00	30.7	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	18:20:00	30.7	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
28/07/2023	18:25:00	30.7	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	18:30:00	30.8	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
28/07/2023	18:35:00	30.8	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9
28/07/2023	18:40:00	30.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	18:45:00	30.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	18:50:00	30.8	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	18:55:00	30.8	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	19:00:00	30.8	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	19:05:00	30.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3
28/07/2023	19:10:00	30.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	19:15:00	30.8	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	19:20:00	30.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	19:25:00	30.8	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
28/07/2023	19:30:00	30.8	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
28/07/2023	19:35:00	30.8	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
28/07/2023	19:40:00	30.8	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
28/07/2023	19:45:00	30.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	19:50:00	30.9	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
28/07/2023	19:55:00	30.9	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	20:00:00	30.9	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
28/07/2023	20:05:00	30.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	20:10:00	30.9	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5
28/07/2023	20:15:00	30.9	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	20:20:00	30.9	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	20:25:00	30.9	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	20:30:00	30.9	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
28/07/2023	20:35:00	30.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	20:40:00	30.9	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
28/07/2023	20:45:00	31.0	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
28/07/2023	20:50:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	20:55:00	31.0	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
28/07/2023	21:00:00	31.0	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	21:05:00	31.0	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
28/07/2023	21:10:00	31.0	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	21:15:00	31.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
28/07/2023	21:20:00	31.0	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
28/07/2023	21:25:00	31.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8

28/07/2023	21:30:00	31.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	21:35:00	31.0	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	21:40:00	30.9	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	21:45:00	30.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	21:50:00	30.9	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
28/07/2023	21:55:00	30.9	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	22:00:00	30.9	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
28/07/2023	22:05:00	30.9	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
28/07/2023	22:10:00	30.9	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
28/07/2023	22:15:00	30.8	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
28/07/2023	22:20:00	30.8	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
28/07/2023	22:25:00	30.8	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
28/07/2023	22:30:00	30.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	22:35:00	30.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
28/07/2023	22:40:00	30.8	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
28/07/2023	22:45:00	30.8	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
28/07/2023	22:50:00	30.8	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
28/07/2023	22:55:00	30.8	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3
28/07/2023	23:00:00	30.8	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
28/07/2023	23:05:00	30.8	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
28/07/2023	23:10:00	30.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
28/07/2023	23:15:00	30.9	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
28/07/2023	23:20:00	30.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
28/07/2023	23:25:00	30.9	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
28/07/2023	23:30:00	30.9	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
28/07/2023	23:35:00	30.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
28/07/2023	23:40:00	31.0	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
28/07/2023	23:45:00	31.0	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
28/07/2023	23:50:00	31.0	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
28/07/2023	23:55:00	31.0	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	00:00:00	31.0	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5
29/07/2023	00:05:00	31.0	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
29/07/2023	00:10:00	31.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	00:15:00	31.0	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1
29/07/2023	00:20:00	31.0	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
29/07/2023	00:25:00	31.0	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
29/07/2023	00:30:00	31.0	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	00:35:00	31.0	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
29/07/2023	00:40:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	00:45:00	31.0	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	00:50:00	31.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	00:55:00	31.0	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	01:00:00	31.1	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	01:05:00	31.1	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	01:10:00	31.1	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0
29/07/2023	01:15:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	01:20:00	31.1	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	01:25:00	31.1	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
29/07/2023	01:30:00	31.1	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6

29/07/2023	01:35:00	31.1	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	
29/07/2023	01:40:00	31.1	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4	
29/07/2023	01:45:00	31.1	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	
29/07/2023	01:50:00	31.1	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	
29/07/2023	01:55:00	31.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	
29/07/2023	02:00:00	31.1	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	
29/07/2023	02:05:00	31.1	5.8	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.9	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.7	6.1	6.0	6.0	6.0	5.9	5.8	5.8
29/07/2023	02:10:00	31.1	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
29/07/2023	02:15:00	31.1	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0
29/07/2023	02:20:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	02:25:00	31.1	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	
29/07/2023	02:30:00	31.1	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	
29/07/2023	02:35:00	31.1	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	
29/07/2023	02:40:00	31.1	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	
29/07/2023	02:45:00	31.1	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	
29/07/2023	02:50:00	31.1	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	
29/07/2023	02:55:00	31.1	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	
29/07/2023	03:00:00	31.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	
29/07/2023	03:05:00	31.2	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	
29/07/2023	03:10:00	31.2	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	
29/07/2023	03:15:00	31.1	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	
29/07/2023	03:20:00	31.1	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	
29/07/2023	03:25:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	03:30:00	30.8	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	
29/07/2023	03:35:00	30.6	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	
29/07/2023	03:40:00	30.4	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	
29/07/2023	03:45:00	30.1	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	
29/07/2023	03:50:00	29.9	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	
29/07/2023	03:55:00	29.7	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	
29/07/2023	04:00:00	29.6	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	
29/07/2023	04:05:00	29.5	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	
29/07/2023	04:10:00	29.6	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	
29/07/2023	04:15:00	29.7	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	
29/07/2023	04:20:00	29.8	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	
29/07/2023	04:25:00	29.9	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	
29/07/2023	04:30:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	04:35:00	30.0	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	
29/07/2023	04:40:00	30.0	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	
29/07/2023	04:45:00	30.0	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	
29/07/2023	04:50:00	29.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	
29/07/2023	04:55:00	29.9	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	
29/07/2023	05:00:00	29.8	4.6	4.8	4.8	4.7	4.5																					

29/07/2023	05:40:00	29.7	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
29/07/2023	05:45:00	29.7	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	05:50:00	29.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
29/07/2023	05:55:00	29.7	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	06:00:00	29.7	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
29/07/2023	06:05:00	29.7	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	06:10:00	29.7	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	06:15:00	29.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	06:20:00	29.7	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
29/07/2023	06:25:00	29.8	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	06:30:00	29.8	5.8	5.9	5.8	5.9	5.7	5.7	5.7	5.8	5.6	5.9	6.0	5.9	6.0	5.8	5.9	5.8	5.9	5.7	6.1	6.1	6.1	6.2	5.9	6.0	5.9
29/07/2023	06:35:00	29.8	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
29/07/2023	06:40:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	06:45:00	29.8	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	06:50:00	29.8	5.1	5.1	5.0	5.1	5.0	4.9	4.9	5.0	4.9	5.2	5.2	5.1	5.2	5.1	5.1	5.0	5.1	5.0	5.4	5.3	5.3	5.4	5.2	5.2	5.1
29/07/2023	06:55:00	29.8	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
29/07/2023	07:00:00	29.8	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	07:05:00	29.9	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
29/07/2023	07:10:00	29.9	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
29/07/2023	07:15:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	07:20:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	07:25:00	29.9	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
29/07/2023	07:30:00	29.9	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
29/07/2023	07:35:00	29.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	07:40:00	29.9	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
29/07/2023	07:45:00	30.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	07:50:00	30.0	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	07:55:00	30.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	08:00:00	30.0	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
29/07/2023	08:05:00	30.0	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
29/07/2023	08:10:00	30.0	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	08:15:00	30.0	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
29/07/2023	08:20:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	08:25:00	29.9	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	08:30:00	29.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	08:35:00	29.7	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	08:40:00	29.7	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
29/07/2023	08:45:00	29.7	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	08:50:00	29.7	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
29/07/2023	08:55:00	29.6	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	09:00:00	29.7	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0
29/07/2023	09:05:00	29.7	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	09:10:00	29.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
29/07/2023	09:15:00	29.7	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	09:20:00	29.8	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
29/07/2023	09:25:00	29.8	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
29/07/2023	09:30:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	09:35:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	09:40:00	29.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3

29/07/2023	09:45:00	29.9	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
29/07/2023	09:50:00	30.0	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	09:55:00	30.0	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3
29/07/2023	10:00:00	30.0	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	10:05:00	30.0	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	10:10:00	30.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	10:15:00	30.0	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	10:20:00	30.0	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	10:25:00	29.9	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	10:30:00	29.9	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
29/07/2023	10:35:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	10:40:00	29.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	10:45:00	29.8	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
29/07/2023	10:50:00	29.7	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
29/07/2023	10:55:00	29.7	5.5	5.5	5.4	5.6	5.4	5.4	5.3	5.5	5.3	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.8	5.8	5.7	5.9	5.6	5.6	5.5
29/07/2023	11:00:00	29.7	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
29/07/2023	11:05:00	29.7	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	11:10:00	29.7	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	11:15:00	29.7	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
29/07/2023	11:20:00	29.7	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	11:25:00	29.7	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	11:30:00	29.8	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
29/07/2023	11:35:00	29.8	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	11:40:00	29.8	5.5	5.4	5.2	5.5	5.4	5.2	5.1	5.4	5.3	5.6	5.5	5.3	5.6	5.5	5.4	5.2	5.5	5.4	5.8	5.6	5.5	5.8	5.6	5.5	5.3
29/07/2023	11:45:00	29.8	5.4	5.3	5.2	5.4	5.3	5.2	5.1	5.3	5.2	5.5	5.4	5.3	5.5	5.4	5.3	5.2	5.4	5.3	5.7	5.6	5.5	5.7	5.5	5.4	5.3
29/07/2023	11:50:00	29.8	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	11:55:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	12:00:00	29.9	5.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	5.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	5.3	5.2	5.2	5.2	5.1	5.0	5.0
29/07/2023	12:05:00	29.9	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
29/07/2023	12:10:00	29.9	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	12:15:00	29.9	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
29/07/2023	12:20:00	29.9	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0
29/07/2023	12:25:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	12:30:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	12:35:00	29.8	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
29/07/2023	12:40:00	29.8	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
29/07/2023	12:45:00	29.8	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
29/07/2023	12:50:00	29.8	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
29/07/2023	12:55:00	29.8	4.5	4.6	4.6	4.5	4.4	4.4	4.5	4.4	4.3	4.6	4.7	4.7	4.6	4.5	4.6	4.6	4.5	4.4	4.8	4.8	4.9	4.8	4.6	4.7	4.7
29/07/2023	13:00:00	29.8	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	13:05:00	29.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	13:10:00	29.9	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	

29/07/2023	13:50:00	30.1	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5
29/07/2023	13:55:00	30.1	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	14:00:00	30.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	14:05:00	30.2	5.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	5.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	5.4	5.3	5.3	5.3	5.2	5.1	5.1
29/07/2023	14:10:00	30.2	5.6	5.5	5.4	5.6	5.5	5.4	5.3	5.5	5.4	5.7	5.6	5.5	5.7	5.6	5.5	5.4	5.6	5.5	5.9	5.8	5.7	5.9	5.7	5.6	5.5
29/07/2023	14:15:00	30.2	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6
29/07/2023	14:20:00	30.2	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
29/07/2023	14:25:00	30.2	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
29/07/2023	14:30:00	30.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	14:35:00	30.2	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
29/07/2023	14:40:00	30.3	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
29/07/2023	14:45:00	30.3	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	6.0	6.0	5.9	6.1	5.8	5.8	5.7
29/07/2023	14:50:00	30.3	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
29/07/2023	14:55:00	30.3	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	15:00:00	30.3	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	15:05:00	30.3	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	15:10:00	30.4	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
29/07/2023	15:15:00	30.4	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
29/07/2023	15:20:00	30.4	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2
29/07/2023	15:25:00	30.4	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
29/07/2023	15:30:00	30.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	15:35:00	30.4	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	15:40:00	30.4	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	15:45:00	30.4	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	15:50:00	30.4	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5
29/07/2023	15:55:00	30.5	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	16:00:00	30.5	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	16:05:00	30.5	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	16:10:00	30.5	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
29/07/2023	16:15:00	30.5	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	16:20:00	30.5	5.4	5.6	5.5	5.6	5.3	5.4	5.4	5.5	5.2	5.5	5.7	5.6	5.7	5.4	5.6	5.5	5.6	5.3	5.7	5.8	5.8	5.9	5.5	5.7	5.6
29/07/2023	16:25:00	30.5	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
29/07/2023	16:30:00	30.6	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	16:35:00	30.6	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1
29/07/2023	16:40:00	30.6	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
29/07/2023	16:45:00	30.6	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	16:50:00	30.6	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
29/07/2023	16:55:00	30.6	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
29/07/2023	17:00:00	30.6	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
29/07/2023	17:05:00	30.6	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	17:10:00	30.6	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
29/07/2023	17:15:00	30.7	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
29/07/2023	17:20:00	30.7	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	17:25:00	30.7	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1
29/07/2023	17:30:00	30.7	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
29/07/2023	17:35:00	30.7	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	17:40:00	30.7	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	17:45:00	30.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
29/07/2023	17:50:00	30.7	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9

29/07/2023	17:55:00	30.7	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4
29/07/2023	18:00:00	30.7	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	18:05:00	30.8	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	18:10:00	30.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	18:15:00	30.8	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	18:20:00	30.8	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	18:25:00	30.8	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
29/07/2023	18:30:00	30.8	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9
29/07/2023	18:35:00	30.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	18:40:00	30.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	18:45:00	30.8	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
29/07/2023	18:50:00	30.8	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	18:55:00	30.8	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	19:00:00	30.8	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
29/07/2023	19:05:00	30.8	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
29/07/2023	19:10:00	30.8	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	19:15:00	30.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	19:20:00	30.9	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
29/07/2023	19:25:00	30.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	19:30:00	30.9	5.0	5.2	5.1	5.2	4.9	5.0	5.0	5.1	4.8	5.1	5.3	5.2	5.3	5.0	5.2	5.1	5.2	4.9	5.3	5.4	5.4	5.5	5.1	5.3	5.2
29/07/2023	19:35:00	30.9	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
29/07/2023	19:40:00	30.9	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
29/07/2023	19:45:00	30.9	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	19:50:00	30.9	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
29/07/2023	19:55:00	30.9	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	20:00:00	30.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4
29/07/2023	20:05:00	30.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	20:10:00	30.9	5.4	5.3	5.2	5.3	5.3	5.1	5.1	5.2	5.2	5.5	5.4	5.3	5.4	5.4	5.3	5.2	5.3	5.3	5.7	5.5	5.5	5.6	5.5	5.4	5.3
29/07/2023	20:15:00	30.9	5.8	5.7	5.6	5.7	5.7	5.5	5.5	5.6	5.6	5.9	5.8	5.7	5.8	5.8	5.7	5.6	5.7	5.7	6.1	5.9	5.9	6.0	5.9	5.8	5.7
29/07/2023	20:20:00	30.9	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
29/07/2023	20:25:00	30.9	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
29/07/2023	20:30:00	31.0	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	20:35:00	31.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	20:40:00	31.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
29/07/2023	20:45:00	31.0	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
29/07/2023	20:50:00	31.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
29/07/2023	20:55:00	31.0	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9
29/07/2023	21:00:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	21:05:00	31.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	21:10:00	31.0	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
29/07/2023	21:15:00	31.0	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
29/07/2023	21:20:00	31.0	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
29/07/2023	21:25:00	31.0	5.0	5.1	5.0	5.1	4.9	4.9	4.9	5.0	4.8	5.1	5.2	5.1	5.2	5.0	5.1	5.0	5.1	4.9	5.3	5.3	5.3	5.4	5.1	5.2	5.1
29/07/2023	21:30:00	31.0	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
29/07/2023	21:35:00	31.0	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
29/07/2023	21:40:00	31.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
29/07/2023	21:45:00	31.0	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
29/07/2023	21:50:00	31.0	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
29/07/2023	21:55:00	31.0	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6

29/07/2023	22:00:00	31.0	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9
29/07/2023	22:05:00	31.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	22:10:00	31.1	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	22:15:00	31.1	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
29/07/2023	22:20:00	31.1	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
29/07/2023	22:25:00	31.1	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
29/07/2023	22:30:00	31.1	5.1	5.2	5.1	5.2	5.0	5.0	5.1	4.9	5.2	5.3	5.2	5.3	5.1	5.2	5.1	5.2	5.0	5.4	5.4	5.4	5.5	5.2	5.3	5.2	5.2
29/07/2023	22:35:00	31.1	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
29/07/2023	22:40:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	22:45:00	31.1	5.0	5.0	4.9	5.0	4.9	4.8	4.8	4.9	4.8	5.1	5.1	5.0	5.1	5.0	5.0	4.9	5.0	4.9	5.3	5.2	5.2	5.3	5.1	5.1	5.0
29/07/2023	22:50:00	31.1	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
29/07/2023	22:55:00	31.1	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
29/07/2023	23:00:00	31.1	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8
29/07/2023	23:05:00	31.1	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0
29/07/2023	23:10:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	23:15:00	31.1	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
29/07/2023	23:20:00	31.1	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
29/07/2023	23:25:00	31.1	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
29/07/2023	23:30:00	31.1	5.9	5.8	5.7	5.9	5.8	5.7	5.6	5.8	5.7	6.0	5.9	5.8	6.0	5.9	5.8	5.7	5.9	5.8	6.2	6.1	6.0	6.2	6.0	5.9	5.8
29/07/2023	23:35:00	31.1	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
29/07/2023	23:40:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	23:45:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
29/07/2023	23:50:00	31.1	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
29/07/2023	23:55:00	31.1	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
30/07/2023	00:00:00	31.1	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
30/07/2023	00:05:00	31.1	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
30/07/2023	00:10:00	31.1	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1
30/07/2023	00:15:00	31.1	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
30/07/2023	00:20:00	31.1	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	00:25:00	31.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
30/07/2023	00:30:00	31.1	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
30/07/2023	00:35:00	31.1	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
30/07/2023	00:40:00	31.1	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6
30/07/2023	00:45:00	31.1	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	00:50:00	31.1	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	00:55:00	31.1	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	01:00:00	31.1	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
30/07/2023	01:05:00	31.1	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
30/07/2023	01:10:00	31.1	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
30/07/2023	01:15:00	31.1	5.0	5.2	5.2	5.2	4.9	5.1	5.1	5.1	4.8	5.1	5.3	5.3	5.3	5.0	5.2	5.2	5.2	4.9	5.3	5.5	5.5	5.5	5.1	5.3	5.3
30/07/2023	01:20:00	31.1	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8
30/07/2023	01:25:00	31.1	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8
30/07/2023	01:30:00	31.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
30/07/2023	01:35:00	31.2	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4
30/07/2023	01:40:00	31.2	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
30/07/2023	01:45:00	31.2	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
30/07/2023	01:50:00	31.2	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0
30/07/2023	01:55:00	31.2	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7
30/07/2023	02:00:00	31.2	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9

30/07/2023	02:05:00	31.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
30/07/2023	02:10:00	31.2	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
30/07/2023	02:15:00	31.2	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
30/07/2023	02:20:00	31.2	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4
30/07/2023	02:25:00	31.2	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	02:30:00	31.2	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	02:35:00	31.2	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	02:40:00	31.2	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
30/07/2023	02:45:00	31.2	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
30/07/2023	02:50:00	31.2	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
30/07/2023	02:55:00	31.2	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1
30/07/2023	03:00:00	31.2	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
30/07/2023	03:05:00	31.3	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	03:10:00	31.3	5.1	5.1	5.0	5.1	5.0	4.9	4.9	5.0	4.9	5.2	5.2	5.1	5.2	5.1	5.1	5.0	5.1	5.0	5.4	5.3	5.3	5.4	5.2	5.2	5.1
30/07/2023	03:15:00	31.2	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5
30/07/2023	03:20:00	31.1	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
30/07/2023	03:25:00	31.0	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
30/07/2023	03:30:00	30.9	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
30/07/2023	03:35:00	30.7	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	03:40:00	30.5	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	03:45:00	30.2	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
30/07/2023	03:50:00	30.0	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
30/07/2023	03:55:00	29.8	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
30/07/2023	04:00:00	29.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1
30/07/2023	04:05:00	29.5	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
30/07/2023	04:10:00	29.5	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	04:15:00	29.6	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
30/07/2023	04:20:00	29.7	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
30/07/2023	04:25:00	29.9	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8
30/07/2023	04:30:00	30.0	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6
30/07/2023	04:35:00	30.0	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
30/07/2023	04:40:00	30.0	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	04:45:00	30.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	04:50:00	30.0	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2
30/07/2023	04:55:00	30.0	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
30/07/2023	05:00:00	30.0	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
30/07/2023	05:05:00	29.9	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3
30/07/2023	05:10:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	05:15:00	29.9	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	05:20:00	29.8	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
30/07/2023	05:25:00	29.8	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4
30/07/2023	05:30:00	29.8	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7
30/07/2023	05:35:00	29.8	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
30/07/2023	05:40:00	29.8	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
30/07/2023	05:45:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	05:50:00	29.8	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
30/07/2023	05:55:00	29.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
30/07/2023	06:00:00	29.8	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
30/07/2023	06:05:00	29.8	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9

30/07/2023	06:10:00	29.8	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4
30/07/2023	06:15:00	29.8	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
30/07/2023	06:20:00	29.8	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	06:25:00	29.8	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	06:30:00	29.9	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3
30/07/2023	06:35:00	29.9	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
30/07/2023	06:40:00	29.9	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8
30/07/2023	06:45:00	29.9	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6
30/07/2023	06:50:00	29.9	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7
30/07/2023	06:55:00	29.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
30/07/2023	07:00:00	29.9	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5
30/07/2023	07:05:00	29.9	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8
30/07/2023	07:10:00	29.9	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	07:15:00	29.9	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	07:20:00	29.9	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3
30/07/2023	07:25:00	29.9	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6
30/07/2023	07:30:00	29.9	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9
30/07/2023	07:35:00	29.9	5.0	5.1	5.0	5.1	4.9	4.9	4.9	5.0	4.8	5.1	5.2	5.1	5.2	5.0	5.1	5.0	5.1	4.9	5.3	5.3	5.3	5.4	5.1	5.2	5.1
30/07/2023	07:40:00	30.0	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8
30/07/2023	07:45:00	30.0	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9
30/07/2023	07:50:00	30.0	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1
30/07/2023	07:55:00	30.0	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4
30/07/2023	08:00:00	30.0	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8
30/07/2023	08:05:00	30.0	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7
30/07/2023	08:10:00	29.9	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9
30/07/2023	08:15:00	29.8	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7
30/07/2023	08:20:00	29.8	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9
30/07/2023	08:25:00	29.7	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2
30/07/2023	08:30:00	29.7	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5
30/07/2023	08:35:00	29.6	5.9	5.8	5.7	5.9	5.8	5.7	5.6	5.8	5.7	6.0	5.9	5.8	6.0	5.9	5.8	5.7	5.9	5.8	6.2	6.1	6.0	6.2	6.0	5.9	5.8
30/07/2023	08:40:00	29.6	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5
30/07/2023	08:45:00	29.6	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	08:50:00	29.6	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	08:55:00	29.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	09:00:00	29.7	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3
30/07/2023	08:40:00	29.6	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5
30/07/2023	08:45:00	29.6	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	08:50:00	29.6	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8
30/07/2023	08:55:00	29.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0
30/07/2023	09:00:00	29.7	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3

Continuous Operation Test Cycle for "Cold Room" (OQ) for 72 Hours																											
DATE	TIME	S901	S902	S903	S904	S905	S906	S907	S908	S909	S910	S911	S912	S913	S914	S915	S916	S917	S918	S919	S920	S921	S922	S923	S924	S925	S926AMB
27/07/2023	09:00:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.2
27/07/2023	09:05:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	30.2
27/07/2023	09:10:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.2
27/07/2023	09:15:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	30.1
27/07/2023	09:20:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	30.1
27/07/2023	09:25:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.0
27/07/2023	09:30:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.9
27/07/2023	09:35:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.8
27/07/2023	09:40:00	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	5.9	5.9	5.9	5.9	5.8	5.8	5.8	5.8	5.7	6.1	6.1	6.1	6.1	5.9	5.9	5.9	29.7
27/07/2023	09:45:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	29.7
27/07/2023	09:50:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	29.7
27/07/2023	09:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.7
27/07/2023	10:00:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	29.7
27/07/2023	10:05:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.7
27/07/2023	10:10:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	29.7
27/07/2023	10:15:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	29.8
27/07/2023	10:20:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	29.8
27/07/2023	10:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
27/07/2023	10:30:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.9
27/07/2023	10:35:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	29.9
27/07/2023	10:40:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.0
27/07/2023	10:45:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.0
27/07/2023	10:50:00	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	30.0
27/07/2023	10:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
27/07/2023	11:00:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.1
27/07/2023	11:05:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.1
27/07/2023	11:10:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.1
27/07/2023	11:15:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.2
27/07/2023	11:20:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	30.2
27/07/2023	11:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.1
27/07/2023	11:30:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	30.1
27/07/2023	11:35:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.1
27/07/2023	11:40:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.0
27/07/2023	11:45:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.0
27/07/2023	11:50:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	30.0
27/07/2023	11:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.0
27/07/2023	12:00:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.9
27/07/2023	12:05:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.9
27/07/2023	12:10:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	29.9
27/07/2023	12:15:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	29.8
27/07/2023	12:20:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	29.8
27/07/2023	12:25:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.8
27/07/2023	12:30:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.8
27/07/2023	12:35:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.7
27/07/2023	12:40:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.7
27/07/2023	12:45:00	4.8	5.0	4.9	5.0	4.7	4.8	4.8	4.9	4.6	4.9	5.1	5.0	5.1	4.8	5.0	4.9	5.0	4.7	5.1	5.2	5.2	5.3	4.9	5.1	5.0	29.8

27/07/2023	12:50:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	29.8
27/07/2023	12:55:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	29.8
27/07/2023	13:00:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	29.9
27/07/2023	13:05:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	29.9
27/07/2023	13:10:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.0
27/07/2023	13:15:00	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9	30.0
27/07/2023	13:20:00	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7	30.0
27/07/2023	13:25:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.0
27/07/2023	13:30:00	5.3	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.4	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.6	5.5	5.5	5.5	5.4	5.3	5.3	30.1
27/07/2023	13:35:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.1
27/07/2023	13:40:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.2
27/07/2023	13:45:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.2
27/07/2023	13:50:00	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7	30.2
27/07/2023	13:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.2
27/07/2023	14:00:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.3
27/07/2023	14:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.3
27/07/2023	14:10:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.3
27/07/2023	14:15:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.3
27/07/2023	14:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.4
27/07/2023	14:25:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.4
27/07/2023	14:30:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.4
27/07/2023	14:35:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.4
27/07/2023	14:40:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	30.4
27/07/2023	14:45:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	30.4
27/07/2023	14:50:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.5
27/07/2023	14:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.5
27/07/2023	15:00:00	5.5	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.6	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.8	5.7	5.7	5.7	5.6	5.5	5.5	30.5
27/07/2023	15:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.6
27/07/2023	15:10:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	30.6
27/07/2023	15:15:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.6
27/07/2023	15:20:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.6
27/07/2023	15:25:00	5.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	5.3	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.5	5.4	5.4	5.4	5.3	5.2	5.2	30.6
27/07/2023	15:30:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.6
27/07/2023	15:35:00	5.5	5.5	5.4	5.6	5.4	5.4	5.3	5.5	5.3	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.8	5.8	5.7	5.9	5.6	5.6	5.5	30.6
27/07/2023	15:40:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.7
27/07/2023	15:45:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.7
27/07/2023	15:50:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.7
27/07/2023	15:55:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.7
27/07/2023	16:00:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.7
27/07/2023	16:05:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.7
27/07/2023	16:10:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.7
27/07/2023	16:15:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.7
27/07/2023	16:20:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.8
27/07/2023	16:25:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.8
27/07/2023	16:30:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	30.8
27/07/2023	16:35:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	30.8
27/07/2023	16:40:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.8
27/07/2023	16:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.8
27/07/2023	16:50:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.8

27/07/2023	16:55:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	30.8
27/07/2023	17:00:00	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	6.0	6.0	5.9	6.1	5.8	5.8	5.7	30.8
27/07/2023	17:05:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.8
27/07/2023	17:10:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.8
27/07/2023	17:15:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.9
27/07/2023	17:20:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.9
27/07/2023	17:25:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.9
27/07/2023	17:30:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.9
27/07/2023	17:35:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	30.9
27/07/2023	17:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.9
27/07/2023	17:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.9
27/07/2023	17:50:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	30.9
27/07/2023	17:55:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.9
27/07/2023	18:00:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.9
27/07/2023	18:05:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	31.0
27/07/2023	18:10:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	31.0
27/07/2023	18:15:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
27/07/2023	18:20:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.0
27/07/2023	18:25:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.0
27/07/2023	18:30:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.0
27/07/2023	18:35:00	5.5	5.6	5.5	5.6	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.5	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	31.0
27/07/2023	18:40:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	31.0
27/07/2023	18:45:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.0
27/07/2023	18:50:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	31.0
27/07/2023	18:55:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.0
27/07/2023	19:00:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.0
27/07/2023	19:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.0
27/07/2023	19:10:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	31.0
27/07/2023	19:15:00	4.6	4.6	4.6	4.6	4.5	4.5	4.5	4.5	4.4	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.9	4.9	4.9	4.9	4.7	4.7	4.7	31.0
27/07/2023	19:20:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	31.1
27/07/2023	19:25:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.1
27/07/2023	19:30:00	5.6	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.7	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.9	5.8	5.8	5.8	5.7	5.6	5.6	31.1
27/07/2023	19:35:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
27/07/2023	19:40:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	31.1
27/07/2023	19:45:00	4.5	4.6	4.6	4.5	4.4	4.4	4.5	4.4	4.3	4.6	4.7	4.7	4.6	4.5	4.6	4.6	4.5	4.4	4.8	4.8	4.9	4.8	4.6	4.7	4.7	31.1
27/07/2023	19:50:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	31.1
27/07/2023	19:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
27/07/2023	20:00:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	31.1
27/07/2023	20:05:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	31.1
27/07/2023	20:10:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	31.1
27/07/2023	20:15:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.1
27/07/2023	20:20:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.1
27/07/2023	20:25:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.1
27/07/2023	20:30:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	31.1
27/07/2023	20:35:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
27/07/2023	20:40:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	31.1
27/07/2023	20:45:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.1
27/07/2023	20:50:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	31.1
27/07/2023	20:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1

27/07/2023	21:00:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	31.1
27/07/2023	21:05:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
27/07/2023	21:10:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	31.1
27/07/2023	21:15:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	31.1
27/07/2023	21:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
27/07/2023	21:25:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
27/07/2023	21:30:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	31.1
27/07/2023	21:35:00	5.8	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.9	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	6.1	6.0	6.0	6.0	5.9	5.8	5.8	31.1
27/07/2023	21:40:00	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	31.1
27/07/2023	21:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
27/07/2023	21:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
27/07/2023	21:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
27/07/2023	22:00:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	31.1
27/07/2023	22:05:00	5.8	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.9	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	6.1	6.0	6.0	6.0	5.9	5.8	5.8	31.2
27/07/2023	22:10:00	5.3	5.4	5.3	5.5	5.2	5.3	5.2	5.4	5.1	5.4	5.5	5.4	5.6	5.3	5.4	5.3	5.5	5.2	5.6	5.7	5.6	5.8	5.4	5.5	5.4	31.2
27/07/2023	22:15:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	31.2
27/07/2023	22:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.2

28/07/2023	01:05:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.3
28/07/2023	01:10:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.3
28/07/2023	01:15:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	31.3
28/07/2023	01:20:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.3
28/07/2023	01:25:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	31.3
28/07/2023	01:30:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.3
28/07/2023	01:35:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	31.3
28/07/2023	01:40:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.3
28/07/2023	01:45:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	31.3
28/07/2023	01:50:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	31.3
28/07/2023	01:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.3
28/07/2023	02:00:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	31.3
28/07/2023	02:05:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.3
28/07/2023	02:10:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.3
28/07/2023	02:15:00	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6	31.3
28/07/2023	02:20:00	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	31.3
28/07/2023	02:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.3
28/07/2023	02:30:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.3
28/07/2023	02:35:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.3
28/07/2023	02:40:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.3
28/07/2023	02:45:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	31.3
28/07/2023	02:50:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	31.3
28/07/2023	02:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.3
28/07/2023	03:00:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.3
28/07/2023	03:05:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.4
28/07/2023	03:10:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	31.4
28/07/2023	03:15:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.3
28/07/2023	03:20:00	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	31.2
28/07/2023	03:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
28/07/2023	03:30:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
28/07/2023	03:35:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.8
28/07/2023	03:40:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.6
28/07/2023	03:45:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.4
28/07/2023	03:50:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.1
28/07/2023	03:55:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	30.0
28/07/2023	04:00:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.8
28/07/2023	04:05:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	29.8
28/07/2023	04:10:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	29.8
28/07/2023	04:15:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.0
28/07/2023	04:20:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.0
28/07/2023	04:25:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	30.1
28/07/2023	04:30:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8							

28/07/2023	05:10:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.8
28/07/2023	05:15:00	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3	29.8
28/07/2023	05:20:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	29.8
28/07/2023	05:25:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	29.8
28/07/2023	05:30:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	29.8
28/07/2023	05:35:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	29.8
28/07/2023	05:40:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	29.9
28/07/2023	05:45:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.9
28/07/2023	05:50:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	30.0
28/07/2023	05:55:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.0
28/07/2023	06:00:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.1
28/07/2023	06:05:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.1
28/07/2023	06:10:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.1
28/07/2023	06:15:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.1
28/07/2023	06:20:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.1
28/07/2023	06:25:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.1
28/07/2023	06:30:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.1
28/07/2023	06:35:00	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8	30.1
28/07/2023	06:40:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.0
28/07/2023	06:45:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.0
28/07/2023	06:50:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.9
28/07/2023	06:55:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	29.8
28/07/2023	07:00:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	29.8
28/07/2023	07:05:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	29.8
28/07/2023	07:10:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	29.8
28/07/2023	07:15:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	29.8
28/07/2023	07:20:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.8
28/07/2023	07:25:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	29.9
28/07/2023	07:30:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	29.9
28/07/2023	07:35:00	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5	30.0
28/07/2023	07:40:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.0
28/07/2023	07:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
28/07/2023	07:50:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.0
28/07/2023	07:55:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.0
28/07/2023	08:00:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.0
28/07/2023	08:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.9
28/07/2023	08:10:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	29.9
28/07/2023	08:15:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	29.8
28/07/2023	08:20:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.8
28/07/2023	08:25:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.8
28/07/2023	08:30:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.7
28/07/2023	08:35:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8									

28/07/2023	09:15:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.6
28/07/2023	09:20:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	29.6
28/07/2023	09:25:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.6
28/07/2023	09:30:00	5.4	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.5	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.7	5.6	5.6	5.6	5.5	5.4	5.4	29.6
28/07/2023	09:35:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	29.7
28/07/2023	09:40:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.7
28/07/2023	09:45:00	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8	29.7
28/07/2023	09:50:00	4.6	4.7	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	29.8
28/07/2023	09:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.8
28/07/2023	10:00:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.8
28/07/2023	10:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.9
28/07/2023	10:10:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	29.9
28/07/2023	10:15:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.9
28/07/2023	10:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
28/07/2023	10:25:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.0
28/07/2023	10:30:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.0
28/07/2023	10:35:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.0
28/07/2023	10:40:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.0
28/07/2023	10:45:00	4.5	4.7	4.7	4.7	4.4	4.6	4.6	4.6	4.3	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.8	5.0	5.0	5.0	4.6	4.8	4.8	30.0
28/07/2023	10:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
28/07/2023	10:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.0
28/07/2023	11:00:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.0
28/07/2023	11:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.9
28/07/2023	11:10:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.8
28/07/2023	11:15:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.8
28/07/2023	11:20:00	5.7	5.4	5.2	5.6	5.6	5.3	5.1	5.5	5.5	5.8	5.5	5.3	5.7	5.7	5.4	5.2	5.6	5.6	6.0	5.7	5.5	5.9	5.8	5.5	5.3	29.7
28/07/2023	11:25:00	5.1	5.1	5.0	5.2	5.0	5.0	4.9	5.1	4.9	5.2	5.2	5.1	5.3	5.1	5.1	5.0	5.2	5.0	5.4	5.4	5.3	5.5	5.2	5.2	5.1	29.7
28/07/2023	11:30:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	29.6
28/07/2023	11:35:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	29.6
28/07/2023	11:40:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.6
28/07/2023	11:45:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.6
28/07/2023	11:50:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.6
28/07/2023	11:55:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	29.6
28/07/2023	12:00:00	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1	29.6
28/07/2023	12:05:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	29.6
28/07/2023	12:10:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	29.6
28/07/2023	12:15:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	29.6
28/07/2023	12:20:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	29.6
28/07/2023	12:25:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.6
28/07/2023	12:30:00	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	29.6
28/07/2023	12:35:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	29.6
28/07/2023	12:40:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.6
28/07/2023	12:45:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.6
28/07/2023	12:50:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.6
28/07/2023	12:55:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.6
28/07/2023	13:00:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	29.6
28/07/2023	13:05:00	4.8	5.0	5.0	4.9	4.7	4.8	4.9	4.8	4.6	4.9	5.1	5.1	5.0	4.8	5.0	5.0	4.9	4.7	5.1	5.2	5.3	5.2	4.9	5.1	5.1	29.7
28/07/2023	13:10:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.7
28/07/2023	13:15:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	29.7

28/07/2023	13:20:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.8
28/07/2023	13:25:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	29.8
28/07/2023	13:30:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.8
28/07/2023	13:35:00	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5	29.9
28/07/2023	13:40:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	29.9
28/07/2023	13:45:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.9
28/07/2023	13:50:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.0
28/07/2023	13:55:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.0
28/07/2023	14:00:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.0
28/07/2023	14:05:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	30.0
28/07/2023	14:10:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	30.0
28/07/2023	14:15:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.1
28/07/2023	14:20:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.1
28/07/2023	14:25:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.1
28/07/2023	14:30:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	30.1
28/07/2023	14:35:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.1
28/07/2023	14:40:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.2
28/07/2023	14:45:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.2
28/07/2023	14:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.2
28/07/2023	14:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.2
28/07/2023	15:00:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.2
28/07/2023	15:05:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.2
28/07/2023	15:10:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.3
28/07/2023	15:15:00	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3	30.3
28/07/2023	15:20:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.3
28/07/2023	15:25:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.3
28/07/2023	15:30:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.3
28/07/2023	15:35:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	30.3
28/07/2023	15:40:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.3
28/07/2023	15:45:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.4
28/07/2023	15:50:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	30.4
28/07/2023	15:55:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.4
28/07/2023	16:00:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.4
28/07/2023	16:05:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.4
28/07/2023	16:10:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.4
28/07/2023	16:15:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.4
28/07/2023	16:20:00	5.0	5.2	5.1	5.2	4.9	5.0	5.0	5.1	4.8	5.1	5.3	5.2	5.3	5.0	5.2	5.1	5.2	4.9	5.3	5.4	5.4	5.5	5.1	5.3	5.2	30.5
28/07/2023	16:25:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.5
28/07/2023	16:30:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.5
28/07/2023	16:35:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.5
28/07/2023	16:40:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	30.5
28/07/2023	16:45:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.5
28/07/2023	16:50:00	7.0	6.7	6.3	7.0	6.9	6.5	6.2	6.9	6.8	7.1	6.8	6.4	7.1	7.0	6.7	6.3	7.0	6.9	7.3	6.9	6.6	7.3	7.1	6.8	6.4	30.5
28/07/2023	16:55:00	5.8	5.9	5.7	6.0	5.7	5.7	5.6	5.9	5.6	5.9	6.0	5.8	6.1	5.8	5.9	5.7	6.0	5.7	6.1	6.1	6.0	6.3	5.9	6.0	5.8	30.6
28/07/2023	17:00:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	30.6
28/07/2023	17:05:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.6
28/07/2023	17:10:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.6
28/07/2023	17:15:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.6
28/07/2023	17:20:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	30.6

28/07/2023	17:25:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.6	
28/07/2023	17:30:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	30.6	
28/07/2023	17:35:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.6	
28/07/2023	17:40:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.6	
28/07/2023	17:45:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.7	
28/07/2023	17:50:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.7	
28/07/2023	17:55:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.7	
28/07/2023	18:00:00	5.0	5.2	5.2	5.2	4.9	5.1	5.1	5.1	4.8	5.1	5.3	5.3	5.3	5.0	5.2	5.2	5.2	4.9	5.3	5.5	5.5	5.5	5.1	5.3	5.3	30.7	
28/07/2023	18:05:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.7	
28/07/2023	18:10:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.7	
28/07/2023	18:15:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.7	
28/07/2023	18:20:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	30.7	
28/07/2023	18:25:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.7	
28/07/2023	18:30:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.8	
28/07/2023	18:35:00	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9	30.8	
28/07/2023	18:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.8	
28/07/2023	18:45:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.8	
28/07/2023	18:50:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.8	
28/07/2023	18:55:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.8	
28/07/2023	19:00:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.8	
28/07/2023	19:05:00	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3	30.8	
28/07/2023	19:10:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.8	
28/07/2023	19:15:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.8	
28/07/2023	19:20:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.8	
28/07/2023	19:25:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.8	
28/07/2023	19:30:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	30.8	
28/07/2023	19:35:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.8	
28/07/2023	19:40:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	30.8	
28/07/2023	19:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.9	
28/07/2023	19:50:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	30.9
28/07/2023	19:55:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.9	
28/07/2023	20:00:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	30.9	
28/07/2023	20:05:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.9	
28/07/2023	20:10:00	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	30.9	
28/07/2023	20:15:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.9	
28/07/2023	20:20:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.9	
28/07/2023	20:25:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.9	
28/07/2023	20:30:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.9	
28/07/2023	20:35:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.9	
28/07/2023	20:40:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	30.9	
28/07/2023	20:45:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	31.0	
28/07/2023	20:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8</			

28/07/2023	21:30:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.0
28/07/2023	21:35:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.0
28/07/2023	21:40:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.9
28/07/2023	21:45:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.9
28/07/2023	21:50:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.9
28/07/2023	21:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.9
28/07/2023	22:00:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.9
28/07/2023	22:05:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.9
28/07/2023	22:10:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.7	5.5	5.5	30.9
28/07/2023	22:15:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.8
28/07/2023	22:20:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	30.8
28/07/2023	22:25:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	30.8
28/07/2023	22:30:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.8
28/07/2023	22:35:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.8
28/07/2023	22:40:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.8
28/07/2023	22:45:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.8
28/07/2023	22:50:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.8
28/07/2023	22:55:00	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3	30.8
28/07/2023	23:00:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.8
28/07/2023	23:05:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.8
28/07/2023	23:10:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.8
28/07/2023	23:15:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.9
28/07/2023	23:20:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.9
28/07/2023	23:25:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.9
28/07/2023	23:30:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	30.9
28/07/2023	23:35:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.9
28/07/2023	23:40:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	31.0
28/07/2023	23:45:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.0
28/07/2023	23:50:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	31.0
28/07/2023	23:55:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.0
29/07/2023	00:00:00	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	31.0
29/07/2023	00:05:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	31.0
29/07/2023	00:10:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	31.0
29/07/2023	00:15:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	31.0
29/07/2023	00:20:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.0
29/07/2023	00:25:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	31.0
29/07/2023	00:30:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.0
29/07/2023	00:35:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	31.0
29/07/2023	00:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
29/07/2023	00:45:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.0
29/07/2023	00:50:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.0
29/07/2023	00:55:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	31.0
29/07/2023	01:00:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	31.1
29/07/2023	01:05:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.1
29/07/2023	01:10:00	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	31.1
29/07/2023	01:15:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	01:20:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.1
29/07/2023	01:25:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	31.1
29/07/2023	01:30:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	31.1

29/07/2023	01:35:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.1
29/07/2023	01:40:00	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4	31.1
29/07/2023	01:45:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	31.1
29/07/2023	01:50:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	31.1
29/07/2023	01:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
29/07/2023	02:00:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	31.1
29/07/2023	02:05:00	5.8	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.9	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	6.1	6.0	6.0	6.0	5.9	5.8	5.8	31.1
29/07/2023	02:10:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	31.1
29/07/2023	02:15:00	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	31.1
29/07/2023	02:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	02:25:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	31.1
29/07/2023	02:30:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	31.1
29/07/2023	02:35:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	31.1
29/07/2023	02:40:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.1
29/07/2023	02:45:00	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	31.1
29/07/2023	02:50:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	31.1
29/07/2023	02:55:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.1
29/07/2023	03:00:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
29/07/2023	03:05:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	31.2
29/07/2023	03:10:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.2
29/07/2023	03:15:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	31.1
29/07/2023	03:20:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	31.1
29/07/2023	03:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
29/07/2023	03:30:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	30.8
29/07/2023	03:35:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.6
29/07/2023	03:40:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	30.4
29/07/2023	03:45:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.1
29/07/2023	03:50:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.9
29/07/2023	03:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.7
29/07/2023	04:00:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.6
29/07/2023	04:05:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.5
29/07/2023	04:10:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.6
29/07/2023	04:15:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.7
29/07/2023	04:20:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	29.8
29/07/2023	04:25:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	29.9
29/07/2023	04:30:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
29/07/2023	04:35:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.0
29/07/2023	04:40:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.0
29/07/2023	04:45:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	30.0
29/07/2023	04:50:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.9
29/07/2023	04:55:00	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	29.9
29/07/2023	05:00:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6												

29/07/2023	05:40:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	29.7
29/07/2023	05:45:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.7
29/07/2023	05:50:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.7
29/07/2023	05:55:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.7
29/07/2023	06:00:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.7
29/07/2023	06:05:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.7
29/07/2023	06:10:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	29.7
29/07/2023	06:15:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.7
29/07/2023	06:20:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.7
29/07/2023	06:25:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.8
29/07/2023	06:30:00	5.8	5.9	5.8	5.9	5.7	5.7	5.7	5.8	5.6	5.9	6.0	5.9	6.0	5.8	5.9	5.8	5.9	5.7	6.1	6.1	6.1	6.2	5.9	6.0	5.9	29.8
29/07/2023	06:35:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	29.8
29/07/2023	06:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.8
29/07/2023	06:45:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	29.8
29/07/2023	06:50:00	5.1	5.1	5.0	5.1	5.0	4.9	4.9	5.0	4.9	5.2	5.2	5.1	5.2	5.1	5.1	5.0	5.1	5.0	5.4	5.3	5.3	5.4	5.2	5.2	5.1	29.8
29/07/2023	06:55:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	29.8
29/07/2023	07:00:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	29.8
29/07/2023	07:05:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	29.9
29/07/2023	07:10:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.9
29/07/2023	07:15:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
29/07/2023	07:20:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.9
29/07/2023	07:25:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	29.9
29/07/2023	07:30:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	29.9
29/07/2023	07:35:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.9
29/07/2023	07:40:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.9
29/07/2023	07:45:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.0
29/07/2023	07:50:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.0
29/07/2023	07:55:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.0
29/07/2023	08:00:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.0
29/07/2023	08:05:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	30.0
29/07/2023	08:10:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.0
29/07/2023	08:15:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.0
29/07/2023	08:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
29/07/2023	08:25:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.9
29/07/2023	08:30:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.8
29/07/2023	08:35:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	29.7
29/07/2023	08:40:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	29.7
29/07/2023	08:45:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	29.7
29/07/2023	08:50:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	29.7
29/07/2023	08:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.6
29/07/2023	09:00:00	4.8	4.9	4.9	4.8	4.7	4.7	4.8	4.7	4.6	4.9	5.0	5.0	4.9	4.8	4.9	4.9	4.8	4.7	5.1	5.1	5.2	5.1	4.9	5.0	5.0	29.7
29/07/2023	09:05:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1									

29/07/2023	09:45:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	29.9
29/07/2023	09:50:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.0
29/07/2023	09:55:00	5.1	5.3	5.2	5.3	5.0	5.1	5.1	5.2	4.9	5.2	5.4	5.3	5.4	5.1	5.3	5.2	5.3	5.0	5.4	5.5	5.5	5.6	5.2	5.4	5.3	30.0
29/07/2023	10:00:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.0
29/07/2023	10:05:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.0
29/07/2023	10:10:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.0
29/07/2023	10:15:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.0
29/07/2023	10:20:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.0
29/07/2023	10:25:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	29.9
29/07/2023	10:30:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	29.9
29/07/2023	10:35:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.8
29/07/2023	10:40:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.8
29/07/2023	10:45:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	29.8
29/07/2023	10:50:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	29.7
29/07/2023	10:55:00	5.5	5.5	5.4	5.6	5.4	5.4	5.3	5.5	5.3	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.8	5.8	5.7	5.9	5.6	5.6	5.5	29.7
29/07/2023	11:00:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.7
29/07/2023	11:05:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	29.7
29/07/2023	11:10:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.7
29/07/2023	11:15:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	29.7
29/07/2023	11:20:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.7
29/07/2023	11:25:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.7
29/07/2023	11:30:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	29.8
29/07/2023	11:35:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.8
29/07/2023	11:40:00	5.5	5.4	5.2	5.5	5.4	5.2	5.1	5.4	5.3	5.6	5.5	5.3	5.6	5.5	5.4	5.2	5.5	5.4	5.8	5.6	5.5	5.8	5.6	5.5	5.3	29.8
29/07/2023	11:45:00	5.4	5.3	5.2	5.4	5.3	5.2	5.1	5.3	5.2	5.5	5.4	5.3	5.5	5.4	5.3	5.2	5.4	5.3	5.7	5.6	5.5	5.7	5.5	5.4	5.3	29.8
29/07/2023	11:50:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.8
29/07/2023	11:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
29/07/2023	12:00:00	5.0	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	5.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	5.3	5.2	5.2	5.2	5.1	5.0	5.0	29.9
29/07/2023	12:05:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	29.9
29/07/2023	12:10:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.9
29/07/2023	12:15:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	29.9
29/07/2023	12:20:00	4.7	4.9	4.9	4.8	4.6	4.7	4.8	4.7	4.5	4.8	5.0	5.0	4.9	4.7	4.9	4.9	4.8	4.6	5.0	5.1	5.2	5.1	4.8	5.0	5.0	29.9
29/07/2023	12:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
29/07/2023	12:30:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.9
29/07/2023	12:35:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	29.8
29/07/2023	12:40:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	29.8
29/07/2023	12:45:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	29.8
29/07/2023	12:50:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	29.8
29/07/2023	12:55:00	4.5	4.6	4.6	4.5	4.4	4.4	4.5	4.4	4.3	4.6	4.7	4.7	4.6	4.5	4.6	4.6	4.5	4.4	4.8	4.8	4.9	4.8	4.6	4.7	4.7	29.8
29/07/2023	13:00:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.8
29/07/2023	13:05:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.8
29/07/2023	13:10:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6.		

29/07/2023	13:50:00	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	30.1
29/07/2023	13:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.1
29/07/2023	14:00:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.1
29/07/2023	14:05:00	5.1	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	5.2	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	5.4	5.3	5.3	5.3	5.2	5.1	5.1	30.2
29/07/2023	14:10:00	5.6	5.5	5.4	5.6	5.5	5.4	5.3	5.5	5.4	5.7	5.6	5.5	5.7	5.6	5.5	5.4	5.6	5.5	5.9	5.8	5.7	5.9	5.7	5.6	5.5	30.2
29/07/2023	14:15:00	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6	30.2
29/07/2023	14:20:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.2
29/07/2023	14:25:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.2
29/07/2023	14:30:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.2
29/07/2023	14:35:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	30.2
29/07/2023	14:40:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	30.3
29/07/2023	14:45:00	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	6.0	6.0	5.9	6.1	5.8	5.8	5.7	30.3
29/07/2023	14:50:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	30.3
29/07/2023	14:55:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.3
29/07/2023	15:00:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.3
29/07/2023	15:05:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.3
29/07/2023	15:10:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.4
29/07/2023	15:15:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	30.4
29/07/2023	15:20:00	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.3	5.4	5.4	5.4	5.1	5.2	5.2	30.4
29/07/2023	15:25:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.4
29/07/2023	15:30:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.4
29/07/2023	15:35:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.4
29/07/2023	15:40:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.4
29/07/2023	15:45:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.4
29/07/2023	15:50:00	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.4	5.5	5.5	5.5	5.3	5.4	5.4	5.4	5.2	5.6	5.7	5.7	5.7	5.4	5.5	5.5	30.4
29/07/2023	15:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.5
29/07/2023	16:00:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.5
29/07/2023	16:05:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.5
29/07/2023	16:10:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.5
29/07/2023	16:15:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.5
29/07/2023	16:20:00	5.4	5.6	5.5	5.6	5.3	5.4	5.4	5.5	5.2	5.5	5.7	5.6	5.7	5.4	5.6	5.5	5.6	5.3	5.7	5.8	5.8	5.9	5.5	5.7	5.6	30.5
29/07/2023	16:25:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.5
29/07/2023	16:30:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.6
29/07/2023	16:35:00	4.9	5.0	5.0	4.9	4.8	4.8	4.9	4.8	4.7	5.0	5.1	5.1	5.0	4.9	5.0	5.0	4.9	4.8	5.2	5.2	5.3	5.2	5.0	5.1	5.1	30.6
29/07/2023	16:40:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	30.6
29/07/2023	16:45:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.6
29/07/2023	16:50:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.6
29/07/2023	16:55:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.6
29/07/2023	17:00:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.6
29/07/2023	17:05:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.6
29/07/2023	17:10:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	30.6
29/07/2023	17:15:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.7
29/07/2023	17:20:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.7
29/07/2023	17:25:00	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1	30.7
29/07/2023	17:30:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	30.7
29/07/2023	17:35:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.7
29/07/2023	17:40:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.7
29/07/2023	17:45:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	30.7
29/07/2023	17:50:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.7

29/07/2023	17:55:00	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4	30.7
29/07/2023	18:00:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.7
29/07/2023	18:05:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.8
29/07/2023	18:10:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.8
29/07/2023	18:15:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.8
29/07/2023	18:20:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.8
29/07/2023	18:25:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	30.8
29/07/2023	18:30:00	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9	30.8
29/07/2023	18:35:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.8
29/07/2023	18:40:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.8
29/07/2023	18:45:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	30.8
29/07/2023	18:50:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	30.8
29/07/2023	18:55:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	30.8
29/07/2023	19:00:00	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	5.0	5.2	5.2	5.2	4.8	5.0	5.0	30.8
29/07/2023	19:05:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	30.8
29/07/2023	19:10:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	30.8
29/07/2023	19:15:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	30.8
29/07/2023	19:20:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	30.9
29/07/2023	19:25:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.9
29/07/2023	19:30:00	5.0	5.2	5.1	5.2	4.9	5.0	5.0	5.1	4.8	5.1	5.3	5.2	5.3	5.0	5.2	5.1	5.2	4.9	5.3	5.4	5.4	5.5	5.1	5.3	5.2	30.9
29/07/2023	19:35:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	30.9
29/07/2023	19:40:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0	5.0	5.0	5.0	4.8	4.8	4.8	30.9
29/07/2023	19:45:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.9
29/07/2023	19:50:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	30.9
29/07/2023	19:55:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	30.9
29/07/2023	20:00:00	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4	30.9
29/07/2023	20:05:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.9
29/07/2023	20:10:00	5.4	5.3	5.2	5.3	5.3	5.1	5.1	5.2	5.2	5.5	5.4	5.3	5.4	5.4	5.3	5.2	5.3	5.3	5.7	5.5	5.5	5.6	5.5	5.4	5.3	30.9
29/07/2023	20:15:00	5.8	5.7	5.6	5.7	5.7	5.5	5.5	5.6	5.6	5.9	5.8	5.7	5.8	5.8	5.7	5.6	5.7	5.7	6.1	5.9	5.9	6.0	5.9	5.8	5.7	30.9
29/07/2023	20:20:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	30.9
29/07/2023	20:25:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	30.9
29/07/2023	20:30:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.0
29/07/2023	20:35:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.0
29/07/2023	20:40:00	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.6	5.6	5.6	5.6	5.4	5.4	5.4	31.0
29/07/2023	20:45:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	31.0
29/07/2023	20:50:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	31.0
29/07/2023	20:55:00	4.6	4.8	4.8	4.8	4.5	4.7	4.7	4.7	4.4	4.7	4.9	4.9	4.9	4.6	4.8	4.8	4.8	4.5	4.9	5.1	5.1	5.1	4.7	4.9	4.9	31.0
29/07/2023	21:00:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
29/07/2023	21:05:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.0
29/07/2023	21:10:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.0
29/07/2023	21:15:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.0
29/07/2023	21:20:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	31.0
29/07/2023	21:25:00	5.0	5.1	5.0	5.1	4.9	4.9	4.9	5.0	4.8	5.1	5.2	5.1	5.2	5.0	5.1	5.0	5.1	4.9	5.3	5.3	5.3	5.4	5.1	5.2	5.1	31.0
29/07/2023	21:30:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	31.0
29/07/2023	21:35:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.0
29/07/2023	21:40:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.0
29/07/2023	21:45:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	31.0
29/07/2023	21:50:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.0
29/07/2023	21:55:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	31.0

29/07/2023	22:00:00	4.6	4.8	4.8	4.7	4.5	4.6	4.7	4.6	4.4	4.7	4.9	4.9	4.8	4.6	4.8	4.8	4.7	4.5	4.9	5.0	5.1	5.0	4.7	4.9	4.9	31.0
29/07/2023	22:05:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.0
29/07/2023	22:10:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.1
29/07/2023	22:15:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.1
29/07/2023	22:20:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.1
29/07/2023	22:25:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.1
29/07/2023	22:30:00	5.1	5.2	5.1	5.2	5.0	5.0	5.0	5.1	4.9	5.2	5.3	5.2	5.3	5.1	5.2	5.1	5.2	5.0	5.4	5.4	5.4	5.5	5.2	5.3	5.2	31.1
29/07/2023	22:35:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.1
29/07/2023	22:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	22:45:00	5.0	5.0	4.9	5.0	4.9	4.8	4.8	4.9	4.8	5.1	5.1	5.0	5.1	5.0	5.0	4.9	5.0	4.9	5.3	5.2	5.2	5.3	5.1	5.1	5.0	31.1
29/07/2023	22:50:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.1
29/07/2023	22:55:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.1
29/07/2023	23:00:00	5.7	5.8	5.7	5.8	5.6	5.6	5.6	5.7	5.5	5.8	5.9	5.8	5.9	5.7	5.8	5.7	5.8	5.6	6.0	6.0	6.0	6.1	5.8	5.9	5.8	31.1
29/07/2023	23:05:00	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.1	5.2	5.2	5.2	4.9	5.0	5.0	31.1
29/07/2023	23:10:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	23:15:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	31.1
29/07/2023	23:20:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.1
29/07/2023	23:25:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	31.1
29/07/2023	23:30:00	5.9	5.8	5.7	5.9	5.8	5.7	5.6	5.8	5.7	6.0	5.9	5.8	6.0	5.9	5.8	5.7	5.9	5.8	6.2	6.1	6.0	6.2	6.0	5.9	5.8	31.1
29/07/2023	23:35:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	31.1
29/07/2023	23:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	23:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
29/07/2023	23:50:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.1
29/07/2023	23:55:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.1
30/07/2023	00:00:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	31.1
30/07/2023	00:05:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
30/07/2023	00:10:00	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1	31.1
30/07/2023	00:15:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.1
30/07/2023	00:20:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.1
30/07/2023	00:25:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	31.1
30/07/2023	00:30:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	31.1
30/07/2023	00:35:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
30/07/2023	00:40:00	5.5	5.6	5.5	5.6	5.4	5.4	5.4	5.5	5.3	5.6	5.7	5.6	5.7	5.5	5.6	5.5	5.6	5.4	5.8	5.8	5.8	5.9	5.6	5.7	5.6	31.1
30/07/2023	00:45:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.1
30/07/2023	00:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.1
30/07/2023	00:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.1
30/07/2023	01:00:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	31.1
30/07/2023	01:05:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	31.1
30/07/2023	01:10:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.1
30/07/2023	01:15:00	5.0	5.2	5.2	5.2	4.9	5.1	5.1	5.1	4.8	5.1	5.3	5.3	5.3	5.0	5.2	5.2	5.2	4.9	5.3	5.5	5.5	5.5	5.1	5.3	5.3	31.1
30/07/2023	01:20:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	31.1
30/07/2023	01:25:00	4.7	4.7	4.7	4.7	4.6	4.6	4.6	4.6	4.5	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	5.0							

30/07/2023	02:05:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	31.2
30/07/2023	02:10:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	31.2
30/07/2023	02:15:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	31.2
30/07/2023	02:20:00	5.2	5.4	5.3	5.4	5.1	5.2	5.2	5.3	5.0	5.3	5.5	5.4	5.5	5.2	5.4	5.3	5.4	5.1	5.5	5.6	5.6	5.7	5.3	5.5	5.4	31.2
30/07/2023	02:25:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.2
30/07/2023	02:30:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	31.2
30/07/2023	02:35:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	31.2
30/07/2023	02:40:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	31.2
30/07/2023	02:45:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	31.2
30/07/2023	02:50:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.2
30/07/2023	02:55:00	4.8	5.0	5.0	5.0	4.7	4.9	4.9	4.9	4.6	4.9	5.1	5.1	5.1	4.8	5.0	5.0	5.0	4.7	5.1	5.3	5.3	5.3	4.9	5.1	5.1	31.2
30/07/2023	03:00:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	31.2
30/07/2023	03:05:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	31.3
30/07/2023	03:10:00	5.1	5.1	5.0	5.1	5.0	4.9	4.9	5.0	4.9	5.2	5.2	5.1	5.2	5.1	5.1	5.0	5.1	5.0	5.4	5.3	5.3	5.4	5.2	5.2	5.1	31.3
30/07/2023	03:15:00	5.4	5.4	5.4	5.4	5.3	5.3	5.3	5.3	5.2	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.7	5.7	5.7	5.7	5.5	5.5	5.5	31.2
30/07/2023	03:20:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	31.1
30/07/2023	03:25:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	31.0
30/07/2023	03:30:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	30.9
30/07/2023	03:35:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.7
30/07/2023	03:40:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.5
30/07/2023	03:45:00	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	30.2
30/07/2023	03:50:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.0
30/07/2023	03:55:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	29.8
30/07/2023	04:00:00	4.9	5.0	5.0	5.0	4.8	4.9	4.9	4.9	4.7	5.0	5.1	5.1	5.1	4.9	5.0	5.0	5.0	4.8	5.2	5.3	5.3	5.3	5.0	5.1	5.1	29.6
30/07/2023	04:05:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	29.5
30/07/2023	04:10:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.5
30/07/2023	04:15:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.6
30/07/2023	04:20:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	29.7
30/07/2023	04:25:00	5.8	5.8	5.7	5.8	5.7	5.6	5.6	5.7	5.6	5.9	5.9	5.8	5.9	5.8	5.8	5.7	5.8	5.7	6.1	6.0	6.0	6.1	5.9	5.9	5.8	29.9
30/07/2023	04:30:00	5.6	5.6	5.5	5.7	5.5	5.5	5.4	5.6	5.4	5.7	5.7	5.6	5.8	5.6	5.6	5.5	5.7	5.5	5.9	5.9	5.8	6.0	5.7	5.7	5.6	30.0
30/07/2023	04:35:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	30.0
30/07/2023	04:40:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	30.0
30/07/2023	04:45:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	30.0
30/07/2023	04:50:00	5.2	5.2	5.1	5.2	5.1	5.0	5.0	5.1	5.0	5.3	5.3	5.2	5.3	5.2	5.2	5.1	5.2	5.1	5.5	5.4	5.4	5.5	5.3	5.3	5.2	30.0
30/07/2023	04:55:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	30.0
30/07/2023	05:00:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	30.0
30/07/2023	05:05:00	5.1	5.2	5.2	5.2	5.0	5.1	5.1	5.1	4.9	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.4	5.5	5.5	5.5	5.2	5.3	5.3	29.9
30/07/2023	05:10:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
30/07/2023	05:15:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	29.9
30/07/2023	05:20:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	29.8
30/07/2023	05:25:00	5.3	5.4	5.3	5.4	5.2	5.2	5.2	5.3	5.1	5.4	5.5	5.4	5.5	5.3	5.4	5.3	5.4	5.2	5.6	5.6	5.6	5.7	5.4	5.5	5.4	29.8
30/07/2023	05:30:00	5.7	5.7	5.6	5.7	5.6	5.5	5.5	5.6	5.5	5.8	5.8	5.7	5.8	5.7	5.7	5.6	5.7	5.6	6.0	5.9	5.9	6.0	5.8	5.8	5.7	29.8
30/07/2023	05:35:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	29.8
30/07/2023	05:40:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.8
30/07/2023	05:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.8
30/07/2023	05:50:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	29.8
30/07/2023	05:55:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.8
30/07/2023	06:00:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.8
30/07/2023	06:05:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.8

30/07/2023	06:10:00	5.2	5.3	5.3	5.3	5.1	5.2	5.2	5.2	5.0	5.3	5.4	5.4	5.4	5.2	5.3	5.3	5.3	5.1	5.5	5.6	5.6	5.6	5.3	5.4	5.4	29.8
30/07/2023	06:15:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	29.8
30/07/2023	06:20:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.8
30/07/2023	06:25:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.8
30/07/2023	06:30:00	5.3	5.3	5.2	5.3	5.2	5.1	5.1	5.2	5.1	5.4	5.4	5.3	5.4	5.3	5.3	5.2	5.3	5.2	5.6	5.5	5.5	5.6	5.4	5.4	5.3	29.9
30/07/2023	06:35:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	29.9
30/07/2023	06:40:00	5.8	5.8	5.7	5.9	5.7	5.7	5.6	5.8	5.6	5.9	5.9	5.8	6.0	5.8	5.8	5.7	5.9	5.7	6.1	6.1	6.0	6.2	5.9	5.9	5.8	29.9
30/07/2023	06:45:00	5.5	5.5	5.5	5.5	5.4	5.4	5.4	5.4	5.3	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.8	5.8	5.8	5.8	5.6	5.6	5.6	29.9
30/07/2023	06:50:00	5.6	5.6	5.6	5.6	5.5	5.5	5.5	5.5	5.4	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.9	5.9	5.9	5.9	5.7	5.7	5.7	29.9
30/07/2023	06:55:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.9
30/07/2023	07:00:00	5.4	5.5	5.4	5.5	5.3	5.3	5.3	5.4	5.2	5.5	5.6	5.5	5.6	5.4	5.5	5.4	5.5	5.3	5.7	5.7	5.7	5.8	5.5	5.6	5.5	29.9
30/07/2023	07:05:00	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.9	5.0	5.0	5.0	4.7	4.8	4.8	29.9
30/07/2023	07:10:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.9
30/07/2023	07:15:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.9
30/07/2023	07:20:00	5.2	5.3	5.2	5.3	5.1	5.1	5.1	5.2	5.0	5.3	5.4	5.3	5.4	5.2	5.3	5.2	5.3	5.1	5.5	5.5	5.5	5.6	5.3	5.4	5.3	29.9
30/07/2023	07:25:00	5.6	5.6	5.5	5.6	5.5	5.4	5.4	5.5	5.4	5.7	5.7	5.6	5.7	5.6	5.6	5.5	5.6	5.5	5.9	5.8	5.8	5.9	5.7	5.7	5.6	29.9
30/07/2023	07:30:00	5.9	5.9	5.8	5.9	5.8	5.7	5.7	5.8	5.7	6.0	6.0	5.9	6.0	5.9	5.9	5.8	5.9	5.8	6.2	6.1	6.1	6.2	6.0	6.0	5.9	29.9
30/07/2023	07:35:00	5.0	5.1	5.0	5.1	4.9	4.9	4.9	5.0	4.8	5.1	5.2	5.1	5.2	5.0	5.1	5.0	5.1	4.9	5.3	5.3	5.3	5.4	5.1	5.2	5.1	29.9
30/07/2023	07:40:00	4.5	4.7	4.7	4.6	4.4	4.5	4.6	4.5	4.3	4.6	4.8	4.8	4.7	4.5	4.7	4.7	4.6	4.4	4.8	4.9	5.0	4.9	4.6	4.8	4.8	30.0
30/07/2023	07:45:00	4.7	4.8	4.8	4.7	4.6	4.6	4.7	4.6	4.5	4.8	4.9	4.9	4.8	4.7	4.8	4.8	4.7	4.6	5.0	5.0	5.1	5.0	4.8	4.9	4.9	30.0
30/07/2023	07:50:00	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.3	5.3	5.3	5.3	5.1	5.1	5.1	30.0
30/07/2023	07:55:00	5.4	5.4	5.3	5.4	5.3	5.2	5.2	5.3	5.2	5.5	5.5	5.4	5.5	5.4	5.4	5.3	5.4	5.3	5.7	5.6	5.6	5.7	5.5	5.5	5.4	30.0
30/07/2023	08:00:00	5.7	5.7	5.7	5.7	5.6	5.6	5.6	5.6	5.5	5.8	5.8	5.8	5.8	5.7	5.7	5.7	5.7	5.6	6.0	6.0	6.0	6.0	5.8	5.8	5.8	30.0
30/07/2023	08:05:00	5.6	5.7	5.6	5.7	5.5	5.5	5.5	5.6	5.4	5.7	5.8	5.7	5.8	5.6	5.7	5.6	5.7	5.5	5.9	5.9	5.9	6.0	5.7	5.8	5.7	30.0
30/07/2023	08:10:00	4.7	4.8	4.8	4.8	4.6	4.7	4.7	4.7	4.5	4.8	4.9	4.9	4.9	4.7	4.8	4.8	4.8	4.6	5.0	5.1	5.1	5.1	4.8	4.9	4.9	29.9
30/07/2023	08:15:00	4.5	4.6	4.6	4.6	4.4	4.5	4.5	4.5	4.3	4.6	4.7	4.7	4.7	4.5	4.6	4.6	4.6	4.4	4.8	4.9	4.9	4.9	4.6	4.7	4.7	29.8
30/07/2023	08:20:00	4.8	4.8	4.8	4.8	4.7	4.7	4.7	4.7	4.6	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.1	5.1	5.1	5.1	4.9	4.9	4.9	29.8
30/07/2023	08:25:00	5.1	5.1	5.1	5.1	5.0	5.0	5.0	5.0	4.9	5.2	5.2	5.2	5.2	5.1	5.1	5.1	5.1	5.0	5.4	5.4	5.4	5.4	5.2	5.2	5.2	29.7
30/07/2023	08:30:00	5.5	5.5	5.4	5.5	5.4	5.3	5.3	5.4	5.3	5.6	5.6	5.5	5.6	5.5	5.5	5.4	5.5	5.4	5.8	5.7	5.7	5.8	5.6	5.6	5.5	29.7
30/07/2023	08:35:00	5.9	5.8	5.7	5.9	5.8	5.7	5.6	5.8	5.7	6.0	5.9	5.8	6.0	5.9	5.8	5.7	5.9	5.8	6.2	6.1	6.0	6.2	6.0	5.9	5.8	29.6
30/07/2023	08:40:00	5.3	5.5	5.4	5.5	5.2	5.3	5.3	5.4	5.1	5.4	5.6	5.5	5.6	5.3	5.5	5.4	5.5	5.2	5.6	5.7	5.7	5.8	5.4	5.6	5.5	29.6
30/07/2023	08:45:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.6
30/07/2023	08:50:00	4.6	4.7	4.7	4.6	4.5	4.5	4.6	4.5	4.4	4.7	4.8	4.8	4.7	4.6	4.7	4.7	4.6	4.5	4.9	4.9	5.0	4.9	4.7	4.8	4.8	29.6
30/07/2023	08:55:00	4.9	4.9	4.9	4.9	4.8	4.8	4.8	4.8	4.7	5.0	5.0	5.0	5.0	4.9	4.9	4.9	4.9	4.8	5.2	5.2	5.2	5.2	5.0	5.0	5.0	29.6
30/07/2023	09:00:00	5.2	5.2	J	5.2	5.1	5.1	5.1	5.1	5.0	5.3	5.3	5.3	5.3	5.2	5.2	5.2	5.2	5.1	5.5	5.5	5.5	5.5	5.3	5.3	5.3	29.7